

To Whom It May Concern

For ISO 15189:2012 and ISO 15189:2014 accredited Laboratories -- requirements regarding "Calibration & Verification Procedures" [1]

All In vitro Diagnostics Products which are manufactured and distributed by Roche Diagnostics GmbH and for which a Free-Sales-Certificate is issued, are CE-marked.

The In-Vitro-Diagnostics Directive of the European Union [2] requires for all CE marked products that the manufacturer assures compliance of the products with the requirements of the In-Vitro-Diagnostics Directive. This means that all processes in development and manufacturing of Roche Diagnostics GmbH products are guided by a Quality Management System. Our Quality Management System is in compliance with the requirements from ISO 13485:2012 [3] + AC:2012 and 21 CFR Part 820 [4].

The mentioned regulations and standards require that the production systems and measuring devices used are qualified and the manufacturing and test procedures are validated. This status has to be assured by scheduled maintenance and by regular qualification resp. validation reviews and updates.

All physical quantities, calibrators and controls used in Roche Diagnostic systems are fully traceable to certified standards or reference materials. The performance of all In-vitro diagnostics systems of Roche Diagnostics GmbH at the customer site is assured if regular Quality Control measurements, cleaning and maintenance procedures as described in the instructions for use or service documentation are performed. By having controlled internal procedures and by running the tasks required in the respective user documentation, all In-vitro diagnostics systems of Roche Diagnostics GmbH will be performed as specified during their defined lifetime.

Additional calibration or verification procedures are NOT required of the user in order to assure the specified performance of every system of Roche Diagnostics GmbH. Only if a user deviates from these manufacturer's recommendations, the user have to establish site-specific calibration and verification procedures as part of his accreditation process.

Mannheim, 18 December 2017

Roche Diagnostics GmbH

Roche Diagnostics GmbH


Sandhofer Straße 116
D-68305 Mannheim

L. 2017

7 8



cobas® c111



General Information

Country: INDIA
Customer Name: Dr. Potdar Laboratories
Customer Address: First Floor, Shashwat Heights, 519, Shukrawar Peth, Solapur
Person Responsible for Quality Assurance: Dr. Potdar


System Information

cobas C111 : S/N 15260
Host provider:
Software Version: 3.0.185

Installation Information

Installation Start Date: 26/9/2019
First Installation: yes
Reconfiguration: From: To:
Relocation: From: To:

Roche Responsible Representative : Pravin Kankure



Installation Qualification:

This document forms the basis of the Qualification Services Certificate. It certifies that the instrument is installed according to the manufacturer's specifications. The report presents and documents the test procedures, the documentation, reference and acceptance criteria used to verify that the system is installed according specifications. The report demonstrated that all installation qualification criteria have been met satisfactorily.

Notice: The following tests are to be carried out by trained Roche personnel only.

Purpose: The purpose of this test is to confirm that the instrument was delivered undamaged and installed correctly.

Test #	Test	Pass Fail	Signature Date
IQ 1.1	Operator's Manual available	Pass	26/9/2019
IQ 1.2	Environmental parameters met	Pass	26/9/2019
IQ 1.3	Instrument delivered undamaged and complete	Pass	26/9/2019
		Pass	26/9/2019
IQ 1.4	Transport locking successfully removed	Pass	26/9/2019
IQ 1.5	All connections correctly installed	Pass	26/9/2019
IQ 1.6	Instrument positioned according to Installation Manual	Pass	26/9/2019
		Pass	26/9/2019
IQ 1.7	Instrument boot process successfully	Pass	26/9/2019
IQ 1.8	Checksum according to specification	Pass	26/9/2019
IQ 1.9	Mechanical adjustments complete	Pass	26/9/2019
IQ 1.10	Auxiliary components positioned	Pass	26/9/2019
IQ 1.11	Instrument installation check	Pass	26/9/2019
IQ 1.12	Host communication settings checked	Pass	26/9/2019

Test #	Test	Pass Fail	Signature Date
IQ.2	Installation Qualification for cobas c111	Pass	26/9/2019



Operational Qualification:

This document is the basis of the Qualification Service Certificate. It certifies that the instrument is operating according to the manufacturer's specifications. This report presents and documents the test procedures, documentation, references and acceptance criteria used to verify that the specified system is operating according to the specifications. The report demonstrates that all operational qualification criteria have been met satisfactorily.

Purpose: The purpose of this test is to check that the modules are operating in accordance with the

Test #	Test	Pass Fail	Signature Date
OQ.1	Calibration successfully	Pass	9/10/2019
OQ.2	Quality Control successfully	Pass	9/10/2019
OQ.3	Accuracy check successfully	Pass	9/10/2019

Deviation Report: Any discrepancies found during the installation must be documented in the space below. Roche personnel will then investigate the deviation and decide upon the most appropriate action to be taken.

Deviation #1

NONE

Investigation

Action taken

Deviation resolved satisfactorily? specify


Deviation #2

NONE

Investigation

Action taken

Deviation resolved satisfactorily? specify



Conclusion

All test results are acceptable. yes

Any deviation or non-conformances observed have been recorded as a deviation and the relevant forms completed. yes

All acceptance criteria have been met. This equipment is deemed acceptable and the unit is approved for its intended use. yes

Comments

ALL RESULTS WITHIN ACCEPTABLE RANGES

Completed by Roche Representative _____ Date 9/10/2019

Print Name Shivajirao Mohite Signature *Mohite*

Reviewed by Customer Contact _____ Date _____

Print Name Dr. Potdar Signature _____

Reviewed by Customer Quality Assurance _____ Date _____


Print Name _____ Signature _____



Installation Qualification for cobas[®] c111

Description

IQ.1.1	Operator's Manual available	
	Check that a copy of the latest version of the Operator's Manual is available.	Pass
IQ 1.2	Environmental parameters	
	Ambient temperature in the lab is between 15° and 32 °C	Pass
	Relative Humidity maximum of 50% at 32 °C and non-condensing	Pass
	Bacteria free, deionized water < 10 cfu/ml	Pass
	Water conductivity 1.0 µS/cm or less	Pass
	Dust and Vibration free	Pass
	Instrument is not exposed to direct sunlight	Pass
IQ 1.3	Instrument delivered undamaged and	
	All covers are undamaged	Pass
	All accessory boxes are delivered	Pass
	Instrument does not show any external damage	Pass
IQ 1.4	Transport locking successfully removed	
	Unpacking of the Analyzer and accessories without damage to units	Pass
IQ 1.5	All connections correctly installed	
	Power supply voltage at the customer facility:	YES
	UPS system available:	yes
	Voltage fluctuation less than 230 ±5V	Pass
	Grounding less than 1.0 V	Pass



Operational Qualification:

Notice:

The steps described in OQ.1 have to be carried out after a new system installation and after any repair action which requires additional calibration.

If the service action does not affect the measurement performance, only apply steps OQ.2 and OQ.3 of the Operation Qualification.

Description

OQ.1 Calibration

Calibration of all photometric parameters successful	yes
Calibration of all ISE parameters successful (attached printout)	not applicable

OQ.2 Quality Control

Specify the type of control used:

BIORAD CHEMISTRY ASSAYED CONTROL

QC of all photometric parameters within acceptable range	yes
QC of ISE parameters within acceptable range (attached printout)	not applicable

OQ.3.1 Accuracy check for ISE

Perform test with analytical reagents

	Number of det.
Na	21
K	21
Cl	21

Sample solution: PNU (code 300 / Cat. No. 10171735, 10171743, 10651257).
Fill 21 Hitachi cups with PNU (code: 300) and perform Na, K and Cl tests. Calculate the CV.

Accuracy check for ISE was within acceptable range **not applicable**

Carry over

	Nacl	Sample	Nacl	% carryover
Albumin	0.1	2.83	0.12	0.0088
Alk.phosphatase	-0.7	357.9	-0.4	0.014
ALT	-0.7	83.2	-1	0.02
ASTL	0.7	173.9	0.7	0.003
Bili Direct	0	1.5	0	0
Bili Total	0	3.6	0	0
Cholesterol	0.29	90.8	-0.16	0.0116
Creat	-0.1	4.6	-0.2	0.012
Glucose	-0.21	274.6	-0.26	0.0126
HDL	0.06	22.5	-0.14	0.0114
T.Protein	-0.1	3.9	-0.1	0.011
Triglyceride	0.18	91.9	0.32	0.0068
Uric Acid	0	9.5	0	0
Urea	-0.27	92.04	-0.32	0.0132

Assay	ALB	ALP	ALTL	AST	BIL - D	BIL- T	CHOL	CREAT	GLUCO SE	HDL	TP	TGL	UA	UREA
1	4.27	100.1	26	40	0.4	0.8	236	2	81	59	6.5	190	4.8	32
2	4.38	104	26	41	0.4	0.8	241	2	81	60	6.7	191	4.9	32
3	4.38	103	26	40	0.4	0.8	239	2	81	59	6.6	193	4.9	32.7
4	4.38	103	26	40	0.4	0.8	239	1.9	81	59	6.6	192	4.9	32
5	4.38	104	26	40	0.4	0.9	237	2	81	60	6.6	193	4.9	32
6	4.25	97	26	40	0.4	0.8	232	2	78	58	6.4	184	4.7	32
7	4.33	101	25	41	0.4	0.8	236	1.9	80.8	60	6.6	190	4.8	33
8	4.38	101	27	41	0.4	0.8	240	1.9	81	59	6.7	193	4.9	33
9	4.37	105	26	40	0.4	0.8	239	2	81	59	6.7	194	4.9	33
10	4.38	105	26	41	0.4	0.8	239	1.9	80	59	6.6	191	4.9	33
Mean	4.35	102.31	26	40.4	0.4	0.81	237.8	1.96	80.58	59.2	6.6	191.1	4.86	32.47
SD	0.05011	2.5309	0.4714	0.5164	6E-17	0.03162	2.61619	0.05164	0.95893	0.63246	0.09428	2.84605	0.06992	0.50343
CV	1.15198	2.47375	1.81309	1.27821	1E-14	3.90405	1.10016	2.63468	1.19004	1.06834	1.4285	1.4893	1.4387	1.55045

Unrestricted

	ALB	ALP	ALTL	AST	BIL D	BIL T	CHOL	CREAT	GLUC	HDL	TP	TGL	UA	UREA
RUN 1	4.29	103.4	25.3	39.1	0.4	0.9	236.3	2	81.35	58.39	6.5	190.73	4.9	32.6
	4.13	98.4	24.4	39.1	0.4	0.7	226.4	1.9	78	55.9	6.3	183.1	4.7	31.5
	4.17	98.2	25.6	39.1	0.4	0.8	232.8	1.9	82.4	57.5	6.4	191.8	4.7	31.4
	4.3	104.9	25.7	39.1	0.4	0.8	236.1	2	81.2	58.3	6.4	191.2	4.8	31.4
	4.3	102.1	24.1	39	0.4	0.9	237.8	2	80.9	58.5	6.4	191.8	4.8	32.9
RUN 2	4.24	105.5	25	38.7	0.4	0.8	234.9	2.1	81.5	58.2	6.4	191.7	4.8	31.9
	4.4	106	25.6	38.9	0.4	0.8	243.2	2.2	82.7	60	6.6	193.2	4.9	32.2
	4.4	103.8	26.8	42.1	0.4	0.8	245.7	2.2	84.9	61.8	6.6	193.7	5	32
	4.5	104.2	26.6	42.1	0.5	0.8	251.9	2.2	84.2	53.6	6.6	200.1	5	32.9
	4.36	100.2	26.8	39.7	0.5	0.8	241.5	2.2	84.3	62.6	6.5	194	4.9	32
RUN 3	4.33	89.1	28.2	41.7	0.4	0.8	238.6	2	80.9	60.8	6.3	185	4.7	31.6
	4.26	88.7	27.4	41.3	0.4	0.8	237.8	2	79.9	60.6	6.4	185.3	4.7	30.1
	4.4	91.8	27.4	41.1	0.4	0.8	241.6	2	81.9	61.1	6.4	188.3	4.8	30.7
	4.4	93.2	28.6	42.2	0.5	0.8	243.5	2.1	82.3	61.1	6.4	191.6	4.8	31
	4.4	93.7	28.2	42.5	0.5	0.9	246.6	2.1	82	62.1	6.5	190	4.8	31.4
RUN 4	4.2	83.8	27.2	40.6	0.4	0.8	229.7	2	78.8	58.7	5.9	180.4	4.6	30.4
	4.2	86.5	27.5	41.4	0.4	0.8	235.9	2	89.7	60.2	6.2	180.6	4.7	30.8
	4.1	86.1	28.4	42.2	0.4	0.8	239.2	2.1	80.4	60.8	6.1	181.2	4.7	31.4
	4.3	89	27.8	42.1	0.4	0.8	238.5	2.1	79.7	62.4	6.4	183.3	4.9	31.2
	4.2	86	27.9	42.3	0.5	0.9	239.5	2.1	80.4	60.7	6.2	188.9	4.8	30.4
RUN 5	4.2	85.5	27.4	41	0.4	0.8	237.3	2	80.1	60.2	6.3	183	4.7	31.7
	4.3	85.6	26.2	40.8	0.4	0.8	239.2	2.1	81	60.7	6.3	185.2	4.7	29.8
	4.3	86.3	26.6	42.1	0.4	0.9	242.3	2.1	80.5	60.8	6.2	187.4	4.8	30.4
	4.1	83.2	26	41.1	0.4	0.7	232.1	1.9	78.9	59	5.9	180.1	4.6	29.3
	4.3	86.6	25.7	40.8	0.4	0.7	236.8	1.9	80.3	59.1	6	182.3	4.7	30.6
MEAN	4.284	93.672	26.656	40.804	0.42	0.8083	238.61	2.048	81.53	59.724	6.328	187.76	4.78	31.264
SD	0.108	8.074	1.259	1.315	0.041	0.058	5.446	0.096	2.391	2.067	0.197	5.275	0.108	0.926
CV	2.520	8.620	4.724	3.224	9.720	7.220	2.282	4.700	2.933	3.460	3.111	2.810	2.260	2.962