

Ace Medical Solutions (India) Pvt. Ltd.

An ISO 9001-2015 Certified Company

No : 3/751, 1st Cross Street, Surveyor Colony, K.Pudur, Madurai - 625 007.

Phone : 0452 - 2561691 Mobile : +91 94434 74610



GSTIN. 33AAHCA8053H1ZR • DL No. MDU/4205/20B,MDU/3971/21B • CIN : U33110TN2009PTC072140

CALIBRATION CERTIFICATE



Customer Name & Address:	M/S, Indian Medical Diagnostic Centre, 593/A1, KJS Complex, Near Canara Bank Main Road, New Bus Stand, Bhavani, Erode -638301	Certificate No:	AMS/LAB/2889580
		Issuing Date:	19/07/2021
		Page No:	1 of 1

Details of Device under Calibration (DUC):

DUC:	Bio Chemistry Analyser	Id. No:	IMDC/LAB/BCA/001
Make:	Versa Auto Lab	Department:	Laboratory
Model:	Auto Lab	Calibrated On:	17/07/2021
Sl. No:	ES1021506017	Calibration	
Type:	Semi Auto	Due Suggested:	16/07/2022
Range & Least Count:	---	DUC Condition on Receipt:	OK

Traceability Details:

Sl.No.	Test Equipment	Make	Certificate Number	Valid Up to
1	Electrical Safety Analyser	RigelSafeTest60	PSG/CIRD/BMCC/5507/2021	18/01/2022
2	Thermo Hygrometer	Beetech/088	PC/01/21/ATL/0194-01	22/01/2022

Room Temperature: 25°C±2 Room Humidity: 30-60% (At the time of Calibration)

ESA Test Results:

SL.No	Parameter	ESA Reading	Unit	Normal Range	Condition
1	Current	339.0	mA	500	Normal
2	Frequency	50.1	Hz	49 -50	Normal
3	Mains Voltage Line - Neutral	231.2	Volts	220 - 240	Normal
4	Mains Voltage Line - Earth	230.4	Volts	220 - 240	Normal
5	Mains Voltage Neutral - Earth	4.5	Volts	< 7	Normal

*Electrical Safety: Please check the attached log sheet

SL.No	Parameter	Measured	Standard	Correction	Unit
1	Lamp Voltage	11.73	12.0	-0.01	Volts
2	Detector Sensitivity	-0.00	0.0	0.0	% Absorbance
3	Sipper Volume	472	500	-28.0	µl
4	Peristaltic Pump pressure	14.16	15.0	-0.84	cmH2O

Allowable Tolerance: set by Customer

Note:

1. Calibration Points were selected as per customer request.
2. Each reading is taken by Repeatability Test (i.e.) each reading in a row is a mean of 10 readings.
3. Results Reported are valid at the time of and under the stated conditions of measurements.

Calibrated By:
(Calibration Engineer)

B. S. S.



Approved by:
(Technical Manager)

B. S. S.

ESA Results:

Test Number	Test Standard	Test	Condition	Filter Selection	Reading Value	Reading Unit	Polarity	Neutral	Earth	Applied Parts
1	Earth Bonding	Earth Bond Voltage	Normal	AC+DC	0.1598	Ω	Normal	Closed	Closed	All
2	IEC60601	Leakage: Earth	Normal	AC+DC	129.71	μA	Normal	Closed	Closed	All
3		Leakage: Earth	Normal	AC+DC	121.61	μA	Reversed	Closed	Closed	All
4		Leakage: Enclosure	Normal	AC+DC	0.00	μA	Normal	Closed	Open	All
5		Leakage: Enclosure	Normal	AC+DC	0.00	μA	Reversed	Closed	Closed	All
6		Leakage: Earth	SFC	AC+DC	251.44	μA	Normal	Open	Closed	All
7		Leakage: Earth	SFC	AC+DC	240.53	μA	Reversed	Open	Closed	All
8		Leakage: Enclosure	SFC	AC+DC	131.29	μA	Normal	Closed	Open	All
9		Leakage: Enclosure	SFC	AC+DC	136.46	μA	Reversed	Closed	Open	All
10		Current	Normal	AC+DC	0.339	Amps	Normal	Closed	Closed	All
11		Frequency	Normal	AC+DC	50.1	Hz	Normal	Closed	Closed	All
12		Mains Voltage: Live to Neutral	Normal	AC+DC	231.2	V	Normal	Closed	Closed	All
13		Mains Voltage: Live to Earth	Normal	AC+DC	230.4	V	Normal	Closed	Closed	All
14		Mains Voltage: Neutral to Earth	Normal	AC+DC	4.5	V	Normal	Closed	Closed	All
15		IEC62353	Equipment Leakage	Direct Method	AC+DC	155.25	μA	Normal	Closed	Open
16	Equipment Leakage		Direct Method	AC+DC	154.91	μA	Reversed	Closed	Open	All
17	NFPA-99	Ground Leakage	Normal	AC+DC	131.96	μA	Normal	Closed	Closed	All
18		Ground Leakage	Normal	AC+DC	128.48	μA	Reversed	Closed	Closed	All
19		Ground Leakage	SFC	AC+DC	253.69	μA	Normal	Open	Closed	All
20		Ground Leakage	SFC	AC+DC	253.91	μA	Reversed	Open	Closed	All
21		Chassis Leakage	Normal	AC+DC	0.00	μA	Normal	Closed	Closed	All
22		Chassis Leakage	Normal	AC+DC	0.00	μA	Reversed	Closed	Closed	All
23		Chassis Leakage	SFC	AC+DC	134.21	μA	Normal	Closed	Open	All
24		Chassis Leakage	SFC	AC+DC	129.26	μA	Reversed	Closed	Open	All
25	IEC61010	Touch Leakage	Normal	AC+DC	0.00	μA	Normal	Closed	Closed	All
26		Touch Leakage	Normal	AC+DC	0.00	μA	Reversed	Closed	Closed	All
27		Touch Voltage	Normal	AC+DC	2.57	V	Normal	Closed	Closed	All
28		Touch Voltage	Normal	AC+DC	2.57	V	Reversed	Closed	Closed	All
29		Touch Leakage	SFC	AC+DC	124.94	μA	Normal	Closed	Open	All
30		Touch Leakage	SFC	AC+DC	124.09	μA	Reversed	Closed	Open	All
31		Touch Voltage	SFC	AC+DC	2.57	V	Normal	Closed	Open	All
32		Touch Voltage	SFC	AC+DC	2.57	V	Reversed	Closed	Open	All
33	Insulation Testing	Insulation Resistance	Normal	AC+DC	>20	MΩ	Normal	Closed	Closed	All
34	Point to Point Testing	Point to Point Earth Bond Test	Normal	AC+DC	>19.9	Ω	Normal	Closed	Closed	All
35		Point To Point Leakage Test	Normal	AC+DC	0	mA	Normal	Closed	Closed	All
36		Standard Insulation Test	Normal	AC+DC	>20	MΩ	Normal	Closed	Closed	All

Test Passed Yes Tested On 17/07/2021 Tested By 

