

CERTIFICATE OF INSTALLATION

INSTRUMENT NAME:	Rx Daytona+
SERIAL NUMBER:	7241-0189
CUSTOMER NAME:	Arpan Diagnostic Centre
ADDRESS:	150 ft Ring Road , Indira Circle , Nr Raj Bank , Rajkot : 360005.

The undersigned performer certifies that the **Installation Qualification** protocol has been successfully completed for the instrument stated above.

ENGINEER

Signature

aders

Name:Jinesh VaderaDesignation:Customer Support EngineerCompany:Randox Laboratories India Pvt. Limited

LABORATORY INCHARGE:-

Signature

Name:

Designation:

Company

Randox Laboratories (India) Private Limited

Regd Office : Plot No.191 - 195 & 246 - 250, KIADB Industrial Area. Bommasandra-Jigani Link Road, Bengaluru, India - 560 105 T +91 80 2802 5000 Fax: +91 80 2802 5012 www.randox.com CIN : U24230KA2004PTC070372



INSTALLATION REPORT

INSTRUMENT:	Rx Daytona+
INSTRUMENT SERIAL NUMBER :	7241-0189
TELEPHONE:	9825082454/ 9428344158
INSTALLATION DATE:	16 th December 2020

INSATALLATION COMPLETION STATEMENT

1.	INSTALLATION PROCEDURE	Done	OK
2.	INSTALLATION CHECK	Done	OK
3.	PERFORMANCE CHECK	Done	OK

FOR RANDOX LABORATORIES INDIA PVT. LTD.

The <u>**Rx Daytona</u>+** bearing Serial Number – <u>7241-0189</u> has been successfully installed at <u>**Arpan Diagnostic Centre.**</u></u>

Accepted

Date: 16th December 2020

Name: Jinesh Vadera

Designation: Customer Support Engineer

Name of the customer	Make
Arpan Diagnostic Centre	Randox

Product Name	Serial Number
Rx Daytona+	7241-0189

This is to certify that this machine has been inspected and calibrated and details given below.

Sr. No	Test Parameters	Measured / Calibrated	Remarks
1.	Input Voltage	230 V AC	O.K
2.	Power Consumption	900 watts	O.K
3.	Input frequency	50 Hz	O.K
4.	Operating Temperature	15 – 30 Deg Celsius	O.K

Name of Engineer **Jinesh Vadera**

Signature gradera

Training Report		
Customer : Arpan Diagnostic Centre Instrument : Rx Davtona+	Product Description : Rx Daytona+ Instrument Serial # : 7241-0189 Installed on : 16th December 2020 Action taken : Rx Daytona+ installed accessories and validation of instrume	Date : 16thDecember 2020Training Period :21st to 23rdDecember 2020I properly with allent done.
Training provided by : Jinesh Vadera Training provided to : 1. Riddhi Pipaliya. 2. Shital Dobariya.	 Check list : Explained all major hardware components and their functions Explained in detail the different software aspects and their use Consumable usage and replacement interpretation of calibration and Control results and calibration frequencies Daily, Weekly & Monthly procedures Follow up : Adequate follow up done 	
	Chemistries standardized with Glucose, ALT,AST,UREA,Creati Total Protein, TBIL,DBIL, ALB,	good QC Results : nine,Glucose, ALP, TG,UA,DHDL,CRP.
Customer Signature	Trainee Signature : Waderen	

Rx Daytona+

INSTALLATION QUALIFICATION

FOR

Arpan Diagnostic Centre

RANDOX LABORATORIES INDIA PVT. LTD.

INSTALLATION QUALIFICATION

Instructions:

- 1. This document is to be completed at the time the system is unpacked and set up for operation
- 2. An authorized Randox representative will check out each module and verify the alignment as outlined in service manual
- 3. All deviations from normal specification to include any problems with installation will be noted in the comments section
- 4. This document contains proprietary information and is in no way to be copied, photographed or duplicated in any way without expressed written authorization by Randox Laboratories India (P) Limited.

INSTALLATION QUALIFICATION

This Installation Qualification Protocol will be performed on the instrumentation located at Arpan Diagnostic Centre.

This protocol will define the documentation that will be used to evaluate the instrument documented in accordance with the manufacturer's specifications and intended use. Successful completion of this protocol will verify that the instrumentation identified has been installed in accordance with intended usage.

Installation checks will be performed to verify that the instrumentation has been installed with proper connections and utilities.

Trained knowledgeable personnel will perform qualification studies as mentioned in Randox Service Manual.

Any exceptional conditions encountered during the Qualification studies will be identified for review.

Exceptional conditions will be investigated and appropriate course of action will be determined.

INSTALLATION QUALIFICATION

System Certification

Study data has been determined that the system described in this document either meets all criterial outlines in this Installation Qualification, or exceptional conditions have been identified and documentation included. Exceptional conditions, if any have been addressed.

The system is ready for specified usage.

Protocol performed by:	Randox Laboratories Representative
	Name: Jinesh Vadera
	Title: Customer Support Engineer
	Company: Randox Laboratories India (P) Limited

Customer authorization:

Name:

Title:

Gradero

Jinesh Vadera Engineer Name & Signature Date : 18-01-2021

Customer Signature Date :

Rx Daytona+

Clinical Chemistry Analyzer

Installation Qualification

Reference: Service Manual

- 1. Unpacking the Analytical Unit
- 2. Checking inventory
- 3. Placing the Analytical Unit
- 4. Detaching Analytical init protection plates
- 5. Checking & adjusting the surface level where Analytical unit is placed using level sensors
- 6. Connecting the peripherals to the Analytical unit like Waste containers, tubing's
- 7. Filling the System Water and Wash Solutions in the containers
- 8. Installing & interfacing the interface cable & PC to the Analytical Unit
- 9. Connecting the printer
- 10. Seating the circuit boards and checking connections
- 11. Performing Final Visual Inspection
- 12. Applying power to the Analytical Unit
- 13. Installing the software



<u>Rx Daytona</u>+

Clinical Chemistry Analyzer

OPERATIONAL QUALIFICATION

Reference: Operator and Service manual

- 1. Verifying configuration and alignment
- 2. Priming and filling the system
- 3. Daily maintenance procedure
- 4. Weekly maintenance procedure
- 5. Performing System Check Procedure
- 6. Customer Training Operation and Maintenance

SYSTEM CHECK PROCEDURE

SYSTEM CHECK	ACCEPTABLE RESULTS	OBTAINED RESULTS
Cuvette check	< 0.5 Abs for all cuvettes	0.18 - 0.29 for all cuvettes
Photometer check	< 0.5 Abs at all filters	0.25 - 0.29 at all filters
Incubator temperature check	37 Deg Centigrade with max0.3 Deg variation	Within acceptable range
Reagent compartment cooling check	8 to 15 deg Centigrade	Within acceptable range
Sensor status check	Status On / Off	Ok for all sensors

The results obtained are as per specifications

gradera

Engineer signature

Customer signature



Rx Daytona+

Clinical Chemistry Analyzer

PERFORMANCE QUALIFICATION

1. Calibrating Assays and running Controls

Chemistries: ALT, CREATININE, UREA, GLUCOSE, AST, ALB, TBIL, DBIL, ALP, TP, UA, DHDL, TG, CRP.

Calibrator CAL-2 (1320UN), CAL-3 (1086UE) Calibrator Q. C. L-2 (1390UN) Q. C. L-3 (1102UE)

Controls and Calibrators: CAL2 (1320UN), CAL3 (1086UE), L2 QC (1390UN), L3 QC (1102UE)

The chemistry parameters were standardized & controls run for them. The SD and CV are within acceptable range

Training Schedule

(Conduct of Training)

During the course of training the following training requirements have been covered

- 1. System hardware & Software review
- 2. System configuration and supply management
- 3. Sample processing & Test results
- 4. Calibration & Review
- 5. Quality Controls
- 6. Maintenance : Daily & Weekly
- 7. Diagnostics & Trouble shooting

PERFORMANCE QUALIFICATION

System Certification

Study data has been determined that the system described in this document either meets all criterial outlines in this Installation Qualification, or exceptional conditions have been identified and documentation included. Exceptional conditions, if any have been addressed. The system is ready for specified usage.

Protocol performed by:	Randox Laboratories Representative	
	Name: Jinesh Vadera Title: Customer Support Engineer	
	Company: Randox Laboratories India (P) Limited	

Customer authorization:

Name:

Title:

gradera

Jinesh Vadera Engineer Name & Signature Date : 18-01-2021

Customer Signature Date

RANDOX

Calibration Certificate Rx Daytona+

Instrument	Rx Daytona+ Clinical Chemistry Analyser	
Serial No	7201-0189	
Account Name	Arpan Diagnostic Centre, Rajkot	
Installation Date	16/12/2020	
Calibration Date	16/07/2021	
Next Calibration Due	16/01/2022	

This is to certify that this analyser has been inspected and calibrated for following parameters:

Test Parameter	Target Value	Obtained Value
Input Voltage	230 -240 V AC	231 V AC
Cuvette Check	< 0.50 Abs for all cuvettes	< 0.18 Abs for all cuvettes
Photometer Gain Check	< 127 for all wavelengths	Between 1 to 104 for all wavelengths.
Gain Voltage for all wavelengths	> 8.5 V DC	Between 8.6 to 9.13 V DC
Absorbance for all wavelengths	50 - 150 Abs	65 - 105 Abs
Check Lamp voltage	< 8.3 V DC	8.3 V DC
Incubator Temperature	37° C ± 0.3 max	37.0° C
Reagent Tray Temperature	8- 15 ° C	7.84° C
12V Lamp Supply	12 ± 0.3 volts	12.06 volts
5V Supply	5 ± 0.3 volts	5.04 volts
24V Supply	24 ± 0.3 volts	24.05 volts

The results obtained are as per specifications & tolerance ranges. The above calibration was done with an M/s. Mastech Digital Multimeter. (Model no. MAS830L). (Calibration certificate is enclosed herewith).

Thank You

Shyam Kale

Customer Support Engineer, Mumbai.

Randox Laboratories (India) Private Limited Regd Office : Plot No.191 - 195 & 246 - 250, KIADB Industrial Area. Bommasandra-Jigani Link Road, Bengaluru, India - 560 105 T +91 80 2802 5000 Fax: +91 80 2802 5012 www.randox.com CIN : U24230KA2004PTC070372



RANDOX

Calibration Certificate Rx Daytona+

Instrument	Rx Daytona+ Clinical Chemistry Analyser
Serial No	7201-0189
Account Name	Arpan Diagnostic Centre, Rajkot
Installation Date	16/12/2020
Calibration Date	02/02/2022
Next Calibration Due	02/08/2022

This is to certify that this analyser has been inspected and calibrated for following parameters:

Test Parameter	Target Value	Obtained Value
Input Voltage	230 -240 V AC	231 V AC
Cuvette Check	< 0.50 Abs for all cuvettes	< 0.18 Abs for all cuvettes
Photometer Gain Check	< 127 for all wavelengths	Between 1 to 104 for all wavelengths.
Gain Voltage for all wavelengths	> 8.5 V DC	Between 8.6 to 9.13 V DC
Absorbance for all wavelengths	50 - 150 Abs	65 - 105 Abs
Check Lamp voltage	< 8.3 V DC	8.3 V DC
Incubator Temperature	37° C ± 0.3 max	37.0° C
Reagent Tray Temperature	8- 15 ° C	7.84° C
12V Lamp Supply	12 ± 0.3 volts	12.06 volts
5V Supply	5 ± 0.3 volts	5.04 volts
24V Supply	24 ± 0.3 volts	24.05 volts

The results obtained are as per specifications & tolerance ranges. The above calibration was done with an M/s. Mastech Digital Multimeter. (Model no. MAS830L). (Calibration certificate is enclosed herewith).

Thank You

Shyam Kale

Customer Support Engineer, Mumbai.

Randox Laboratories (India) Private Limited Regd Office : Plot No.191 - 195 & 246 - 250, KIADB Industrial Area. Bommasandra-Jigani Link Road, Bengaluru, India - 560 105 T +91 80 2802 5000 Fax: +91 80 2802 5012 www.randox.com CIN : U24230KA2004PTC070372

