



**cobas c 111 Installation Qualification  
Procedure  
(IQ)**

**cobas c 111 Instrument**



# cobas c 111 Instrument

## Installation Qualification Procedure

---

### Table of Contents

<b>PREFACE</b>	<b>3</b>
REVISION HISTORY	3
COPYRIGHTS AND TRADEMARKS	3
DISCLAIMER	4
ABOUT THIS DOCUMENT	4
DOCUMENTATION OF DEVIATIONS	4
<b>GENERAL INFORMATION</b>	<b>5</b>
CUSTOMER INFORMATION	5
ROCHE REPRESENTATIVE	5
GENERAL INFORMATION	6
INSTRUMENT INFORMATION	6
<b>INSTALLATION QUALIFICATION PROCEDURE</b>	<b>7</b>
1 DOCUMENT AND EQUIPMENT VERIFICATION	7
2 ENVIRONMENTAL MEASUREMENTS	9
3 HARDWARE INSTALLATION	11
4 SOFTWARE VERSIONS VERIFICATION	13
5 NOTES	15
6 CONCLUSION	16
<b>APPENDIX</b>	<b>17</b>
A ABBREVIATIONS	17
B DEVIATION LOG	18



# cobas c 111 Instrument

## Installation Qualification Procedure

---

### Preface

### Revision History

---

Version	Revision Date	Revision Information
1.0	April 2016	Initial document
1.1	October 2018	Abbreviation changed to RH Update in "About this Document"

---

Published by Roche Diagnostics International Ltd, an affiliate of F. Hoffmann-La Roche Ltd.  
4070 Basel, Switzerland.

Questions or comments regarding the content of this document can be directed to your Roche representative.

Every effort has been made to ensure that all the information contained in this document is correct at the time of printing.

However, Roche Diagnostics Ltd reserves the right to make any changes necessary without notice as part of ongoing product development.

### Copyrights and Trademarks

cobas is a trademark of Roche.

© 2016, F. Hoffmann-La Roche Ltd. All rights reserved

All other product names and trademarks are the property of their respective owners.



# **cobas c 111 Instrument**

## **Installation Qualification Procedure**

---

### **Disclaimer**

The **cobas c 111** instrument is a continuous random-access analyzer intended for the in vitro determination of clinical chemistry and electrolyte parameters in serum, plasma, urine or whole blood (HbA1c). Not to use in life science research.

### **About this Document**

This document is to be used to perform an Installation Qualification on a **cobas c 111** instrument. This qualification covers the **cobas c 111** instrument as defined under system information only and does not cover the complete automation environment.

The IQ procedure is recommended but not mandatory.

### **Documentation of Deviations**

All deviations occurring during this qualification procedure must be logged in the Deviation Log and finally commented in the Deviation Report.



**cobas c 111 Instrument**  
**Installation Qualification Procedure**

---

## General Information

### Customer Information

Company: MINU CLINICAL LABORATORY.

Address: 7/8, Sunflower,  
Royal Complex, Eksat Road,  
Borivali (W), Mumbai - 91.

Instrument Location and Department:

\_\_\_\_\_

\_\_\_\_\_

Contact Person: Dr. Chitrag Shah.

### Roche Representative

Installation Qualification performed by:

Job Title: Service Engineer.

Company: Mediquip Diagnostics.

Address: 216, Gemstar Commercial  
Complex, Ramchandra  
Lane Extn., Malad (W),  
Mumbai - 64.



# cobas c 111 Instrument

## Installation Qualification Procedure

---

### General Information

#### Who can perform the qualification

The Installation Qualification must be performed by Roche trained service personnel/distributors only.

#### Used Software

The **cobas c 111** instrument software version V3.0.3.1146 or higher is required for the Installation Qualification and Operational Qualification procedures, which are separate documents and available from GRIPS.

### Instrument Information

<b>cobas c 111 Instrument</b>	Serial Number: 13082.
<b>Ion Selective Electrodes (ISE Module)</b>	Serial Number: —



# cobas c 111 Instrument

## Installation Qualification Procedure

### Installation Qualification Procedure

#### 1 Document and Equipment Verification

##### Objective

Verify that the documents and equipment listed below are available to the customer.

##### Acceptance Criteria

The listed documents and equipment are available for the customer.

##### Procedure

- Verify that the acceptance criteria are met.

##### Results

Test #	Item	Version	Result Pass / Fail
IQ 1.1	<b>cobas c 111</b> Operators Manual (Version 3.0 or higher) (Printed or electronic version)	4.3.	Pass
IQ 1.2	<b>cobas c 111</b> Installation Manual (Version 4.1 or higher)	4.5.	Pass.
IQ 1.3	<b>cobas c 111</b> USB Stick	n/a	
IQ 1.4	<b>cobas c 111</b> Packing List	n/a	
IQ 1.5	<b>cobas c 111</b> Installation Report	n/a	



**cobas c 111 Instrument**  
**Installation Qualification Procedure**

---

**Comments**

<p><i>Instrument Re-installation</i></p> <hr/> <hr/> <hr/> <hr/> <hr/>
--

**Conclusion**

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No:

Signature: *J. E.* Date: *11/02/2022*



# cobas c 111 Instrument

## Installation Qualification Procedure

### 2 Environmental Measurements

#### Objective

Verify that the current conditions on site meet the technical specifications.

#### Acceptance Criteria

The current conditions on site meet the technical specifications of the **cobas c 111** instrument.

#### Procedure

- Verify that the acceptance criteria are met.

#### Results

Test #	Condition	Specification	Result Pass / Fail
IQ 2.1	All used measurement equipment is controlled and calibrated	Fulfills conditions	Pass.

Test #	Condition and Specification	Measured Value (with Unit)	Result Pass / Fail
IQ 2.2	Environmental Temperature (15 – 32°C)	25°C.	Pass.
IQ 2.3	Relative Humidity (30 to 80% RH)	57% RH	Pass.
IQ 2.4	Power Line Voltage (Main) (100-125 V / 200-240 V (-15%, +10%))	230V	Pass.
IQ 2.5	Power Line Voltage (ISE) (100 – 240 VAC (±10%))	NA.	
IQ 2.6	ISE Supply Voltage (19 – 24 VDC)	NA.	



**cobas c 111 Instrument**  
**Installation Qualification Procedure**

---

**Comments**

NA.

**Conclusion**

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No:

Signature:                     A. G. E.                     Date:                     11/02/2022

## cobas c 111 Instrument

### Installation Qualification Procedure

### 3 Hardware Installation

#### Objective

Verify the correct installation of the hardware components.

#### Acceptance Criteria

The hardware installation is completed without any deviation or non-conformance.

#### Procedure

- Verify that the acceptance criteria are met.

#### Results

Test #	Check	Result Pass/ Fail
IQ 3.1	According to the packing list delivered with the instrument the content of the shipment is complete.	PASS.
IQ 3.2	The <b>cobas c 111</b> instrument is positioned according to the minimum space (according iSDoc)	PASS
IQ 3.3	The <b>cobas c 111</b> instrument is connected to its auxiliary components according to the Installation Manual.	PASS
IQ 3.4	ISE auxiliary components are placed and connected according to the Installation Manual.	NA.
IQ 3.5	On power-up the instrument initializes successfully and reaches the status "Standby".	PASS.
IQ 3.6	Air/Water Calibration is performed successfully	PASS.



**cobas c 111 Instrument**  
**Installation Qualification Procedure**

---

**Comments**


**Conclusion**

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No:

Signature: \_\_\_\_\_

*Age*

Date: \_\_\_\_\_

*11/02/2022*

# cobas c 111 Instrument

## Installation Qualification Procedure

### 4 Software Versions Verification

#### Objective

Verify the instrument software and firmware versions.

#### Acceptance Criteria

The software and firmware versions are not outdated.

#### Procedure

- Switch on the instrument (if not yet running).
- Click the "System Status" icon and scroll down until the software and firmware versions are visible.
- Verify that the acceptance criteria are met.

#### Results

Test #	Check	Version	Result Pass / Fail
IQ 4.1	Instrument Software Version 3.0.3.1146 or higher	4.3.0.1835	Pass
IQ 4.2	Data Management Software DM: 3.0.3.1146 or higher	4.3.0.1834	Pass
IQ 4.3	Instrument Control Software IC: 3.0.1.1001 or higher	4.0.4.1798	Pass
IQ 4.4	DC Slave Control Firmware Version DC Slave: 1.00.00.0712 or higher	1.00.00.0712	Pass
IQ 4.5	ISE Control Firmware Version ISE: 2.03.01.1043 or higher	NA.	
IQ 4.6	Multislave Control Firmware Version Multislave: 1.02.07.0811 or higher	1.02.07.0811	Pass
IQ 4.7	ABS Photometer Control Firmware Version Photometer: 3.02.00.1042 or higher	3.02.00.1042	Pass
IQ 4.8	Operating System Software Version OS: 3.0.0.0903 or higher	4.3.0.1806	Pass.

**cobas c 111 Instrument**  
**Installation Qualification Procedure**

---

**Comments**

✓
NA

**Conclusion**

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:

No:

Signature:

Dhrye.

Date:

11/02/2022



**cobas c 111 Instrument**  
**Installation Qualification Procedure**

---

**5 Notes**

Notes section with horizontal lines. A handwritten blue line is drawn across the lines, and the letters "NA" are written in blue ink to the left of the line.

Signature: \_\_\_\_\_ Date: \_\_\_\_\_



**cobas c 111 Instrument**  
**Installation Qualification Procedure**

**6 Conclusion**

**Conclusion A:**

All acceptance criteria have been met. The Installation Qualification of the respective equipment was performed successfully.

Yes

No

If No → Continue with conclusion B

**Conclusion B:**

All deviations or non-conformities observed have been recorded on the Deviation Log (see Appendix) and a corresponding Deviation Report (separate document) has been filled out. The deviations or non-conformities were resolved satisfactorily. Consequently the Installation Qualification of the respective equipment was performed successfully.

Yes

No

NA

**Comments:**

Installation Qualification performed successfully.

Performed by Roche representative:

Dhanraj Dhangar

Signature:

DgE

Date:

11/02/2022



## Appendix

### A Abbreviations

°C	Degrees Celsius
VAC	Volts Alternating Current
VDC	Volts Direct Current
Hz	Hertz
A	Ampere
%	Percentage
iSDoc	Service Manual
N/A	Not applicable
RH	Relative Humidity




**cobas c 111 Instrument**  
**Installation Qualification Procedure**

**B Deviation Log**


Record all deviations noticed during the Installation Qualification in the list below:

Number	Description	Reference Page No.
1.		
2.		
3.		
4.		
5.		
6.	NA.	
7.		
8.		
9.		
10.		

Performed by Roche representative: Dhanraj Dhongar.

Signature:  Date: 11/02/2022

Reviewed and approved by customer: Dr. Aniraj B. Shukla

Signature:  Date: 11/02/2022

Only for use in the IVD environment.



# **cobas c 111 Operational Qualification Procedure (OQ)**

**cobas c 111 Instrument**

# cobas c 111 Instrument

## Operational Qualification Procedure

---

## Table of Contents

<b>PREFACE</b>	<b>3</b>
REVISION HISTORY	3
COPYRIGHTS AND TRADEMARKS	3
ABOUT THIS DOCUMENT	4
DOCUMENTATION OF DEVIATIONS	4
<b>GENERAL INFORMATION</b>	<b>5</b>
CUSTOMER INFORMATION	5
ROCHE REPRESENTATIVE	5
INSTRUMENT INFORMATION	6
GENERAL INFORMATION	6
<b>OPERATIONAL QUALIFICATION PROCEDURE</b>	<b>7</b>
1    CORRECT INITIALIZATION	7
2    CHECK PIPETTING ACCURACY (CHECK TEST)	9
3    ASPARTATE AMINOTRANSFERASE (ASTL)	12
4    RUN SODIUM, POTASSIUM AND CHLORIDE CALIBRATION	15
5    NOTES	17
6    CONCLUSION	18
<b>APPENDIX</b>	<b>19</b>
A    ABBREVIATIONS	19
B    DEVIATION LOG	20

# cobas c 111 Instrument

## Operational Qualification Procedure

---

## Preface

### Revision History

---

Version	Revision Date	Revision Information
1.0	August 2015	First release of this document
1.1	April 2016	Wording adjustment in Chapter 4
1.2	May 2016	Wording adjustment in Appendix B
1.3	April 2017	Chapter 2 added: Tool Filter Segment Information Chapter 4: adjusted QC setting
1.4	January 2018	Criteria "ISE Module used" added Chapter 2: Check tool filter segment acceptance criteria and procedure adjusted Chapter 3: Procedure and criteria for Pipetting accuracy added Chapter 5: Chloride electrode added
1.5	August 2018	Update on "About this Document"
1.6	September 2019	Removed chapter 2: Check Tool Filter Segment Refer to SN-CPS-2019-142: cobas c 111 - Operational Qualification (OQ) - "Check Tool Filter Segment" removed
1.7	July 2020	Corrected material number for Check Solution Sample Corrected paragraph numbering of procedures Procedure 3 acceptance criteria and procedure description updated

---

Published by Roche Diagnostics International Ltd, an affiliate of F. Hoffmann-La Roche Ltd, 4070 Basel, Switzerland.

Questions or comments regarding the content of this document can be directed to your Roche representative.

Every effort has been made to ensure that all the information contained in this document is correct at the time of printing.

However, Roche Diagnostics International Ltd reserves the right to make any changes necessary without notice as part of ongoing product development.

### Copyrights and Trademarks

© 2020, F. Hoffmann-La Roche Ltd. All rights reserved

COBAS, ISE, PRECINORM, PRECIPATH are trademarks of Roche.

All other product names and trademarks are property of their respective owners.



## **cobas c 111 Instrument**

### **Operational Qualification Procedure**

---

#### **About this Document**

This document is to be used to perform an Operational Qualification on a cobas c 111 instrument. This qualification covers the cobas c 111 Instrument as defined in instrument information.

The OQ procedure is recommended but not mandatory.

#### **Documentation of Deviations**

All deviations occurring during this qualification procedure must be logged in the Deviation Log and finally commented in the Deviation Report.



**cobas c 111 Instrument**  
**Operational Qualification Procedure**

---

## General Information

### Customer Information

Company: MINU CLINICAL LABORATORY.

Address: 7/8, Sunflower,  
Royal Complex, Ekar Road,  
Borivali (W), Mumbai-91.

Instrument Location and Department:

\_\_\_\_\_

\_\_\_\_\_

Contact Person: Dr. Chitrag Shah.

\_\_\_\_\_

### Roche Representative

Operational Qualification performed by:

\_\_\_\_\_

Job Title: Service Engineer.

Company: Mediquip Diagnostics.

Address: 216, Gemstar Commercial,  
Complex, Ramchandza  
Lane Extn, Malad (W),  
Mumbai - 64.



# cobas c 111 Instrument

## Operational Qualification Procedure

---

### Instrument Information

<b>cobas c 111 instrument</b>	Serial Number: 13082.
<b>Ion Selective Electrodes (ISE Module)</b>	Serial Number: N/A.
<b>ISE Module used:</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No * * If "NO" is selected the ISE Module is not used, and Chapter 5 is not applicable for the OQ procedure. Proceed to Chapter 6. In addition, OQ 1.2 is not applicable.

### General Information

#### Who can perform the tests

The Operational Qualification must be performed only by Roche trained service personnel/distributors.

#### Used software

The cobas c 111 instrument software version 3.0 or higher, is required to perform the Installation Qualification and Operational Qualification. These procedures are described in separate documents and can be downloaded from GRIPS.



## Operational Qualification Procedure

### 1 Correct Initialization

**ISE Module used:**

Yes

No\*

\* If "NO" is selected, the ISE Module is not used, and OQ 1.2 is not applicable.

#### Objective

Verify the correct initialization of the instrument.

#### Acceptance criteria

The hardware and software systems must initialize without error message. The instrument must change to "Standby" in the following.

#### Procedure

- Switch on the instrument and observe the initialization of the hardware and software systems.
- The instrument must reach the "Standby" status without error messages.



# cobas c 111 Instrument

## Operational Qualification Procedure

### Results

Test #	Module	State Display	Result: Pass / Fail	Verified by & Date
OQ 1.1	Instrument Hardware	No hardware error messages during initialization	pass.	Alge. 11/02/2022
OQ 1.2	ISE	LED on the ISE front cover lights green	NA.	
OQ 1.3	Instrument Software	The SW is in "Standby" status without error message	pass.	Alge. 11/02/2022

### Comments

1
NA

### Conclusion

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No

Signature: Alge.

Date: 11/02/2022

## **2 Check Pipetting Accuracy (CHECK Test)**

### **Objective**

This check is intended to verify the precision of the pipetting system. The test results deliver information if a pipetting problem might have contributed to an application problem.

### **Acceptance criteria**

The CHECK Test results must be within the specified range defined in the iSDoc service manual, as follows:

**Coefficient of Variation (% CV)**

< 1.5 %

**Mean Value**

The mean values must be within the range printed on the bottle Check Solution Sample.

### **Material Required**

- Sample: Check Solution Sample (cat. no. 20757144322)

This material is not a spare part and must be ordered as chemistry.

### **Procedure**

**Important:**

**For the complete workflow description for “Check Pipetting Accuracy” refer to iSDoc: “Description > Diagnostic Software > Fluid > Check Pipetting Accuracy”**

**Procedure short description:**

**Prepare:**

- The BTS (barcode transfer sheet) of the latest ‘CHECK’ version is available and can be downloaded on GRIPS.  
Path: “GRIPS” > “cobas c 111” > “Document Type ‘BTS on Request’” > “CHECK / ACN 399 / cobas c 111”.
- Ensure that the ‘CHECK’ application is installed and set to ON.
- Ensure that at least 2 free cuvette segments are available. If necessary unload used cuvette segments and load new ones.
- Fill 10 drops of CHECK Solution Sample into the Hitachi cup.



# cobas c 111 Instrument

## Operational Qualification Procedure

---

### Perform the tests:

- Select <Utilities> <Diagnostics>. In the Diagnostics tree expand the folder <Fluid> and select <Check Pipetting Accuracy>.
- Follow the instructions provided in the software.
- After completion of the run, the 'Mean' / 'SD' and 'CV' are automatically calculated and displayed.

### Validate results:

- Compare the value of Mean and % CV with the values described in "Acceptance Criteria" at the beginning of this Chapter 3.

### Reagents & Specification

Reagent	Lot & Exp. Date	Low $\Delta$ abs	Target $\Delta$ abs	High $\Delta$ abs
Check Solution Sample	55981601/Feb-2023	1.32	1.39	1.46.



**cobas c 111 Instrument**  
**Operational Qualification Procedure**

**Results**

Test #	Test	Result:	Result: pass / fail	Verified by & Date
OQ 2.1	Mean	1.38542Abs	Pass	Alge. 11/02/2022
OQ 2.2	CV %	0.499534%	Pass.	Alge. 11/02/2022

Test #	Test	Result: pass / fail	Verified by & Date
OQ 2.3	"Pipetting Accuracy" passed according to specifications	Pass.	Alge. 11/02/2022

**Comments**

NA
----

**Conclusion**

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No

Signature: Alge. Date: 11/02/2022

### 3 Aspartate Aminotransferase (ASTL)

#### Objective

The ASTL test is sensitive to temperature variations, and therefore an indicator of a stable temperature system.

#### Acceptance criteria

Calibration and quality control without flags, and quality control within specified range.

The manufacturer recommends setting Rule 1 to “3s” (standard deviation) for quality control measurements.

#### Procedure

- Configure the ASTL test (Import and Install ASTL; ACN: 687).
- Configure the system to run the calibration (Calibrator for automated systems = Cfas, Cat. No. 10759350 190).
  - ➔ Enter manually or scan the barcode for the correct **lot-specific value** for ASTL, which can be found in the lot-specific value sheet for Cfas.
- Configure the system to run one normal control and one pathologic control (e.g. PreciControl ClinChem Multi 1 or 2).
  - ➔ Enter the correct lot-specific value for ASTL, which can be found in the lot-specific value sheets of the particular quality control.
    - By hand held barcode scanner:
      - Read the barcode from the lot specific value sheet of the QC material.
    - Manually:
      - Enter the “value” for the “Mean Concentration”.
      - Enter the “1 s” value for “Standard Deviation”.
  - ➔ Configure the system to run the controls using Rule 1 set to “3 s” (standard deviation) for this procedure.

#### Note:

The system software will calculate the acceptance range according to the criteria defined for Rule 1. Thus, the lot-specific 1 s value entered in the software will be multiplied by 3, and 3 s will be applied as the acceptance range.

- Load ASTL reagent set (Cat. No. 04657543 190).
- Order calibration and QC and place the prepared Cfas and controls on the mentioned position on the sample area.
- Run calibration and Quality Controls.



# cobas c 111 Instrument

## Operational Qualification Procedure

### Reagents & Specification

Reagent	Lot & Exp. Date
ASTL reagent set	(10)57222301 30/11/2022.

Calibrator	Lot & Exp. Date	Lot - Specific Value	Unit
C Fas.	410093 / Aug - 2022.	106 U/L.	U/L.

QC Material	Lot & Exp. Date	Lot-specific value	Lot-specific 1s* value	Unit
PCC1	46149006, 28/2/2023.	45.6	2.7.	U/L.

\* The acceptance range will be automatically calculated as 3 s by the system software.

### Measurements

QC	Result	Unit	Date and Time
PCC1	45.8.	U/L	11/2/2022, 10:35 AM.
2			



**cobas c 111 Instrument**  
**Operational Qualification Procedure**

**Results**

Test #	Test	Result: pass / fail	Verified by & Date
OQ 3.1	ASTL calibration performed using correct lot-specific value and without flag	pass	11/02/2022 AlgE.
OQ 3.2	ASTL quality controls without flag and within specified range	pass.	11/02/2022 AlgE.

**Comments**

—
NA

**Conclusion**

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No:

Signature: AlgE.

Date: 11/02/2022



**cobas c 111 Instrument**  
**Operational Qualification Procedure**

**4 Run Sodium, Potassium and Chloride Calibration**

<b>ISE Module used:</b>	<input type="checkbox"/> Yes <input type="checkbox"/> No * * If "NO" is selected the ISE Module is not used, and Chapter 5 is not applicable for the OQ procedure. Proceed to Chapter 6.
<b>Electrodes used:</b>	Sodium: <input type="checkbox"/> Yes <input type="checkbox"/> No * <i>NA</i> Potassium: <input type="checkbox"/> Yes <input type="checkbox"/> No * <i>NA</i> Chloride: <input type="checkbox"/> Yes <input type="checkbox"/> No * <i>NA</i> * If "NO" is selected the particular electrode is not used, and therefore the electrode specific calibration is not applicable for the OQ procedure.

**Objective**

The sodium, potassium and chloride calibration is an indicator of a stable ISE system.

**Acceptance criteria**

Calibration results without flags.

**Preparation**

- Prepare ISE Activator, Deproteinizer and Etcher.
- Start Service Action Condition ISE tubing twice.
- Start Service Action Electrode Service once.

**Procedure**

- Configure sodium, potassium and chloride test (Import and Install ISE indirect).
- Configure the system to run the calibrations (Enter Lot No. and Expiration of solution 1 and solution 2 of the ISE calibrator set, place Reference solution and Calibrator indirect/urine on the ISE module).
- Order calibration for sodium-indirect, potassium-indirect and chloride-indirect and place the cups on the mentioned positions.
- Run calibration for sodium-indirect, potassium-indirect and chloride-indirect.



**cobas c 111 Instrument**  
**Operational Qualification Procedure**

**Results**

Test #	Test	Result: pass / fail	Verified by & Date	n/a if electrode not used
OQ 4.1	Sodium-indirect calibration without flag	-	-	-
OQ 4.2	Potassium-indirect calibration without flag	-	-	-
OQ 4.3	Chloride-indirect calibration without flag	NA	NA	NA

**Comments**

ISE not in use.

---

---

---

---

---

**Conclusion**

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No:

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

**cobas c 111 Instrument**  
**Operational Qualification Procedure**

---

**5 Notes**

NA

Signature: \_\_\_\_\_

Date: \_\_\_\_\_



**cobas c 111 Instrument**  
**Operational Qualification Procedure**

**6 Conclusion**

**Conclusion A:**

All acceptance criteria have been met. The Operational Qualification of the respective equipment was performed successfully.	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
If No → continue with conclusion B		

**Conclusion B:**

All deviations or non-conformities observed have been recorded on the Deviation Log (see Appendix) and a corresponding Deviation Report (separate document) has been filled out. The deviations or non-conformities were resolved satisfactorily. Consequently the Operational Qualification of the respective equipment was performed successfully.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
	NA.	

**Comments:**

Operational Qualification successfully completed.

Performed by Roche representative: Dhanraj Dhongor.

Signature: [Signature] Date: 11/02/2022

## Appendix

### A Abbreviations

°C	Degrees Celsius
VA	Volt Ampere
V	Volt
A	Ampere
Hz	Hertz
%	Percentage
iSDoc	Service Manual
n/a	Not applicable
$\Delta$ abs	Delta Absorbance
HT	High Throughput
IQ	Installation Qualification
OQ	Operational Qualification
PQ	Performance Qualification
STDDev	Standard Deviation
SD	Standard Deviation
CV	Coefficient of variation



**cobas c 111 Instrument**  
**Operational Qualification Procedure**

**B Deviation Log**

Record all deviations noticed during the Operational Qualification in the list below:

Number	Description	Reference Page No.
1.		
2.		
3.		
4.		
5.	NA.	
6.		
7.		
8.		
9.		
10.		

Performed by Roche representative: Dhanraj Phangar.

Signature: [Signature] Date: 11/02/2022

Reviewed and approved by customer: [Signature] Dr. Aniraj B. Shah

Signature: [Signature] Date: 11/02/2022



## cobas c111

Fully Automated Clinical Chemistry Analyzer

Installation Qualification

Operation Qualification

Performance Qualification

For

Minu Clinical Lab,

Mumbai

# (PQ) Performance Qualification



## 1.1. Performance assay run

### PQ Instructions

PQ is performed as below:

#### 1. Precision Study

- a. Inter Assay: QC run performed for days

Date: 8th April 2022

Signature: 

Comments

Results: Instrument ID: \_\_\_\_\_ Sr. No # 13082

Chart 1: Data Record – Precision- InterAssay / Between Run

Test	ALT	AST	BILD2	BILT3	CA	CHOL
Sample	PCCC1	PCCC1	PCCC1	PCCC1	PCCC1	PCCC1
Rep 1	46.5	48.2	0.9	1.1	9.04	102.04
Rep 2	45	47.3	0.9	1.1	8.84	101.36
Rep 3	43.1	47.1	0.9	1	8.81	102.22
Rep 4	44.3	48.3	0.9	1.1	9.1	102.04
Rep 5	44.8	47.3	0.9	1.1	9.46	102.17
Rep 6	44.1	47.7	0.9	1	8.87	101.38
Rep 7	43.3	48.3	0.9	1	9.11	100.08
Rep 8	44.3	47.3	0.9	1	9.04	103.2
Rep 9	44.6	47.2	0.9	0.9	8.99	103.74
Rep 10	44.8	47.5	0.9	0.9	9.1	101.99
Rep 11	43.4	47.5	0.9	0.9	9.06	101.14
Rep 12	44.7	47.1	0.9	1.1	8.93	102.38
Rep 13	44.2	46.6	0.9	0.9	8.83	104.22
Rep 14	44	46.8	0.9	0.9	9.06	102.72
Rep 15	43	47.8	0.9	1.1	8.87	102.41
Rep 16	43.6	46.8	0.9	1	8.73	101.27
Rep 17	47	48.1	1	1	9.09	101.51
Rep 18	46.4	48	0.9	1	9.16	104.91
Rep 19	45.2	47.3	0.9	1	9.14	101.19
Rep 20	46.5	47.8	1	1	9.48	104.49
Mean	44.64	47.50	0.91	1.01	9.04	102.32
SD	1.19	0.51	0.03	0.08	0.19	1.25
CV %	2.65	1.08	3.38	7.55	2.15	1.22

Results: Instrument ID: \_\_\_\_\_ Sr. No # 13082

Chart 1: Data Record – Precision- InterAssay / Between Run

Test	CREJ2	CRP	GLU	HDL	TRIG	UA
Sample	PCCC1	PCCC1	PCCC1	PCCC1	PCCC1	PCCC1
Rep 1	1	8.78	108.7	32.51	115.94	5
Rep 2	1	8.6	109.25	32.44	115.89	5
Rep 3	1	8.68	108.75	32.59	116.57	5
Rep 4	0.9	8.72	108.21	31.89	114.66	4.9
Rep 5	1	9.24	108.08	31.84	116.2	4.8
Rep 6	0.9	8.56	105.36	32.79	114.89	5
Rep 7	0.9	8.51	106.52	32.77	113.57	4.9
Rep 8	0.9	8.44	109.16	32.98	116.69	4.9
Rep 9	1	8.39	110.02	33.31	115.89	4.9
Rep 10	0.9	8.6	108.48	32.6	115.72	5
Rep 11	1	8.44	107	31.92	116.49	5.1
Rep 12	0.9	8.33	108.79	33.57	117.69	4.9
Rep 13	1	8.36	107.92	33.38	117.6	4.9
Rep 14	1	8.19	107.65	33.04	116.17	4.8
Rep 15	1	9.43	103.79	32.89	114.69	4.8
Rep 16	1	8.9	107.53	31.97	115.43	4.9
Rep 17	0.9	8.66	107.23	32.32	115.11	4.8
Rep 18	1	8.83	105.43	31.72	113.14	4.8
Rep 19	1	9.64	107.25	32.84	115.4	4.9
Rep 20	1	9.46	111.9	33.91	116.04	4.7
Mean	0.97	8.74	107.85	32.66	115.69	4.90
SD	0.05	0.41	1.77	0.61	1.15	0.10
CV %	5.07	4.65	1.64	1.87	0.99	1.99

Results: Instrument ID: \_\_\_\_\_ Sr. No # 13082  
Chart 1: Data Record – Precision- InterAssay / Between Run

Test	UREA					
Sample	PCCC1					
Rep 1	35.6					
Rep 2	39.05					
Rep 3	37.47					
Rep 4	38.09					
Rep 5	37.64					
Rep 6	37.27					
Rep 7	36.61					
Rep 8	38.85					
Rep 9	37.94					
Rep 10	36.98					
Rep 11	38.49					
Rep 12	37.15					
Rep 13	37.11					
Rep 14	37.11					
Rep 15	37.11					
Rep 16	37.01					
Rep 17	36.14					
Rep 18	36.01					
Rep 19	35.8					
Rep 20	36.25					
Mean	37.25					
SD	0.95					
CV %	2.56					

## 1.2. Approval Certification

According to the assay results that are comprised in this document the system can be approved for routine operation.


System Released for Routine Operation

N/A

Complete

Application Specialist

Date: 8th April 2022

Signature: 

Name: Mehul Rana

Customer : Minu Clinical Lab, Mumbai

Date: \_\_\_\_\_

Signature: \_\_\_\_\_

Name: \_\_\_\_\_

Comments
----------

Notes: