Installation Qualification Protocol System/Equipment: ML200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91.

MEDIQUIP DIAGNOSTICS

"ML200" ELECTROLYTE ANALYZER

Installation Qualification For Minu Clinical Laboratory

(7/8 Sunflower, Royal Complex, Eksar Road, Borivali (W), Mumbai-91)

Installation Qualification Protocol System/Equipment: ML200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91.

Validation Protocol # 01

: Installation Qualification

System / Equipment

: ML200 Electrolyte Analyzer

Protocol written by

: Mediquip Diagnosties

Dept. Approval by

Signature & Date: 01.02.2022

QA Approval by

Signature & Date: 01.02.2021

Objective

To provide the documented evidence to assure that the system/equipment has been installed in accordance with its specifications.

Scope

To be performed at the time of installation, modification or relocation.

Responsibility

- 1. The responsible person, who supervises the installation, will perform the qualification, and record all the necessary information.
- 2. The recorded data will be verified by the responsible engineer and a report will be made.
- 3. Quality Assurance will review and approve the IQ Protocol and Report.

Installation Qualification Protocol System/Equipment: ML200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91.

System/ Equipment: ML200

Instrument Serial No.: 188

I) Description of the system/equipment being installed:

The instrument, ML200, is an Ion Selective Method based analyzer for measuring electrolytes in serum/plasma; lithium-heparin based whole blood, diluted urine samples and QC materials.

Characteristics:

The advantages of the system/equipment:

- · Automatic and on demand calibration.
- · Results can be stored in the memory database.
- Easy operation for the routine functions.
- Easy to maintain and it needs very less maintenance.

II) List of the main components:

- Reference housing with electrodes as per the parameter combinations
- Pump module and valve module
- Probe and tubing
- Printer
- Power adapter with its cord

Packing list includes:

- · Main unit with power adapter/cord
- Reagent pack
- Troubleshooting kit
- Tri-level set of controls
- Daily cleaner solution
- Control sheet and flowchart for routine operations

Installation Qualification Protocol System/Equipment: ML200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91.

Procedure

Prepare a checklist for all components and parts according to the purchase order and specifications.

Record the information for each part or component and make a comparison with the specifications.

Perform:

- Installation of Hardware
- Installation Checks

Record the system/equipment deviation, if any.

Prepare a deviation report with its justification of acceptance and impact on the function.

Prepare an Installation Qualification report, and submit it to QA for review and approval.

The following installation procedures have been performed at the original installation of the system/equipment.

Installation Procedure	Location	Performed Yes/No
Hardware Installation Guide	Guided by the system during installation	Yes
Software Setup Guide	Guided by the system during	
Software Setup Guide	installation	Yes

Performed by

Deviations QA Approved by

Sign & date:

Sign & date:

Installation Qualification Protocol System/Equipment: ML200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91.

Deviation Report

Deviation(s)

NIL

Justification for acceptance : All Installation Specification qualified

Impact on operation

Instrument is ready for its Operational Qualification test

Prepared by

Anny Mali

Date

01-02-2022

Installation Qualification Report

Date of study

Observation

: IQ protocol qualifies as per the manufacturer recommendations

Problems encountered: NIL

Results

: Acceptable results

Conclusions : Study data has determined that the system described in the document meets all

Criteria outlined in this installation qualification protocol.

Instillation Qualification completed successfully.

The system is ready for its performance qualification.

Prepared by

Sign & Date

QA Approved by

Sign & Date

Operational Qualification Protocol System/Equipment: ML 200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

MEDIQUIP DIAGNOSTICS

"ML200" ELECTROLYTE ANALYZER

Operational Qualification

For

Minu Clinical Laboratory

(7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91)

Operation Qualification Protocol System/Equipment: ML 200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai- 91

Preparation			
System/ Equipment: ML200	Instrument Serial No.:	188	
Document Check			
SOP and number	File Location	QA/QC approval date	
Basic Operational Procedure	Operator's Manual (Page - 21 to 71)		
Maintenance Procedure	Operator's Manual (Page - 75)		5
Troubleshooting	Operator's Manual (Page – 80 to 90)		
Training Records			
Staff Name	Designation	Sign & Date	
	Lab Supervisor	Dr Chirag Shah	
	Technician	Ms. Taruna	
	Technician		
ML200 Operator Manual Availab	le Y [] N []		
¥			
Performed by : Anyo M Deviations : NIL Verified by : Dhonroj	rau°. s	ign &date: 1 2 2 .	Se Orage
Verified by : Dhonroj	phongar s	ign &date: Ald £. 👩	1/02/2027

Operation Qualification Protocol System/Equipment: ML 200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

Quality Control Data

Electrolyte Controls

Lot No.: UQC2004A

Exp.: Mar'22

Level 1:

Parameter	Control Value Observed	Control Expected Ranges	Pass/Fail
Sodium	118.3	106 - 126mmol/L	Pass
Potassium	2.01	1.80 - 2.20mmol/L	Pass
Ionized Calcium	1.94	1.70 - 2.10mmol/L	Pass
Chloride	81.00	70.0 -88.0mmol/L	Pass

Level 2:

Parameter	Control Value Observed	Control Expected Ranges	Pass/Fail
Sodium	136.9	128 - 150mmol/L	Pass
Potassium	3.98	3.85 – 4.35mmol/L	Pass
Ionized Calcium	1.24	1.05 - 1.35mmol/L	Pass
Chloride	100.6	90 - 110mmol/L	Pass

Level 3:

Parameter	Control Value Observed	Control Expected Ranges	Pass/Fail
Sodium	154.6	146-170mmol/L	Pass
Potassium	6.18	5.90-6.50mmol/L	Pass
Ionized Calcium	0.80	0.60 - 0.80mmol/L	Pass
Chloride	120.00	108 - 130mmol/L	Pass

For Calibration and Quality Control data, Refer to the attachment.

Performed by : Any mali.

Deviations : NIL

Verified by : Dhangar

Operational Qualification Protocol System/Equipment: ML 200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

Validation Protocol # 02

: Operational Qualification

System / Equipment

: ML200 Electrolyte Analyzer

Protocol written by

: Mediquip Diagnostics

Dept. Approval by

Signature & Date : 01.02.2022

QA Approval by

* Signature & Date: 01.02,2022

Objective

To provide the documented evidence to assure that the system/equipment operates and performs the intended functions as per the specifications.

Scope

To be performed after installation, modification or relocation, after Installation Qualification has been completed.

Responsibility

- 1. The trained personnel responsible for operating the system / equipment will perform the Operation Qualification and record the information/data under the supervision of lab supervisor.
- 2. The completed records of data will be verified, and the deviation reports in the Operational Qualification Report will be written by the supervisor.
- 3. Quality Assurance will review and approve the OQ Protocol and Report.

Operational Qualification Protocol System/Equipment: ML 200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

Operation Qualification report

Results

: Acceptable results

For QC Results refer to the attachment.

Conclusions

: Study data has determined that the system described in the document meets all

Criteria outlined in this operation qualification protocol.

Operation Qualification completed successfully.

The system is ready for its performance qualification.

Prepared by

Sign & Date

QA Approved by

Sign & Date

Operational Qualification Protocol System/Equipment: ML 200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

Materials, SOPs, Documents

Following are the topics course needed to perform the Operational Qualification

- 1) Basic Operational Procedures
 - Daily Startup
 - Preparing samples
 - Analyzing samples
 - Working with results and
 - Standby / Shut down
- 2) Special Operation
 - ✓ Quality Control
- 3) Maintenance
 - ✓ Daily Maintenance
 - > Check Reagent pack levels
 - Clean the sample inlet ports
 - Check the priming result
 - > Check the electrode slope
 - ✓ Periodic Maintenance
 - > Flow path maintenance cycle
 - Replacing pump tubing
 - Running Daily Cleaner
 - ✓ Non Routine Maintenance
 - Replacing electrode
 - Replacing probe

Operation Qualification Protocol System/Equipment: ML 200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

Maintenance Procedures of the equipment or system

Test in normal conditions: List and protocols for Maintenance under normal conditions mentioned in Operator's Manual.

Performed by: Anup Mall. Sign & date:

Deviations: NIL

Verified by: Dhong of Sign & date:

Deviation Report

Deviation(s)

NIL

Justification for acceptance : All Operational Requirements Qualified

Impact on operation

: Instrument is ready for its Performance Qualification

Prepared by

: Anup Mah.

Date

: 01/02/2022.

Performance Qualification Protocol System/Equipment: ML200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

MEDIQUIP DIAGNOSTICS

"ML200" ELECTROLYTE ANALYZER

Performance Qualification For Minu Clinical Laboratory

(7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91)

Performance Qualification Protocol System/Equipment: ML200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

Validation Protocol # 03 : Performance Qualification

System / Equipment : ML200 Electrolyte Analyzer

Protocol written by : Mediquip DiagnosticsDia

Dept. Approval by : // Signature & Date : 01.02.2022

QA Approval by : Signature & Date: 01.02.2022

Objective

To demonstrate that the system/equipment is capable of producing the consistent results on repeatedly running the system on its intended schedules and they meet pre-determined specifications under normal conditions.

Scope

To be performed after installation, modification or relocation, after Installation Qualification and Operational Qualification have been completed.

Responsibility

- 1. The trained personnel responsible for operating the system / equipment will perform the Qualification and record the information/data under the supervision of lab superior.
- The completed records of data will be verified, and the deviation reports and performance Qualification Report will be written by the supervisor.
- 3. Quality Assurance will review and approve the PQ Protocol and Report.

Procedure

For precision study, run a sample/control 10 times, and record all required data and any deviation to the procedure.

Perform the reproducibility check in the Quality assurance menu

Performance Qualification Protocol System/Equipment: ML200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

Table 1.1 Reproducibility CV (%) Limits

Parameters	%CV*	Value Obtained	Remarks
Na	<2%	0.25%	Passed
K.	<2 %	2.00%	Passed
iCa	<2 %	0.66%	Passed
CI	<2 %	0.23%	Passed

No. of	Na	K ^c	iCa	CI
Readings	(mmol/L)	(mmol/L)	(mmol/L)	(mmol/L)
1	141.2	3.55	1.28	97.5
2	140.9	3.63	1.27	97.9
3	140.6	3.73	1.27	97.8
4	140.1	3.72	1.26	97.9
5	140.3	3.61	1.26	97.3
6	140.5	3.61	1.26	97.3
7	140.1	3.54	1.25	97.7
8	140.4	3.73	1.27	97.7
9	140.2	3.72	1.26	97.5
10	140.5	3.65	1.26	97.6
Mean	140.48	3.649	1.264	97.62
Std. Deviation	0.352	0.073	0.008	0.220
CV%	0.250	2.007	0.667	0.237

The following activities, mentioned below, have been performed to complete the performance qualification.

Sr. No.	Activity	Remark
1.1	Performance Qualification	
1.1.1	Reproducibility Checks	Pass
	· ·	1 000
1.1.2	Accuracy Checks	
	QC Level 1	Pass
	QC Level 2	Pass
	QC Level 3	Pass

Performance Qualification Protocol System/Equipment: ML200

Location: 7/8 Sunflower, Royal Complex, Eksar Road, Borivali (w), Mumbai-91

Deviation Report

Deviation(s)

: NIL

Justification for acceptance

: The correlation study results are found acceptable.

Impact on operation, function

: Precision CV %found within acceptable criterion.

or process

Instrument functioning satisfactorily.

Prepared by

: Anny Mah'

Date

: 01.02.2022

Performance Qualification Report

Results

: Acceptable results

Conclusions

: Study data has determined that the system described in the document meets all

Criteria outlined in this performance qualification protocol.

Performance Qualification completed successfully.

The system is ready for its routine use.

Prepared by

: Anny Mali

Sign & Date

1 /122

QA Approved by

Dhanrai Dhane

Sign & Date

.

01/02/2022