

## To Whom It May Concern

For ISO 15189:2012 and ISO 15189:2014 accredited Laboratories — requirements regarding "Calibration & Verification Procedures" [1]

All In vitro Diagnostics Products which are manufactured and distributed by Roche Diagnostics GmbH and for which a Free-Sales-Certificate is issued, are CE-marked.

The In-Vitro-Diagnostics Directive of the European Union [2A.] which is currently switching to IVD Regulation 2017/746/EU (final timeline: May 26, 2022) [2B.] requires for all CE marked products that the manufacturer assures compliance of the products with the requirements of the mentioned directive or regulation. This means that all processes in development and manufacturing of Roche Diagnostics GmbH products are guided by a Quality Management System. Our Quality Management System is in compliance with the requirements from ISO 13485:2016 [3] and 21 CFR Part 820 [4].

The mentioned regulations and standards require that the production systems and measuring devices used are qualified and the manufacturing and test procedures are validated. This status has to be assured by scheduled maintenance and by regular qualification resp. validation reviews and updates.

All physical quantities, calibrators and controls used in Roche Diagnostic systems are fully traceable to certified standards or reference materials. The performance of all In-vitro diagnostics systems of Roche Diagnostics GmbH at the customer site is assured if regular Quality Control measurements, cleaning and maintenance procedures as described in the instructions for use or service documentation are performed. By having controlled internal procedures and by running the tasks required in the respective user documentation, all In-vitro diagnostics systems of Roche Diagnostics GmbH will be performed as specified during their defined lifetime.

Additional calibration or verification procedures are NOT required by the user in order to assure the specified performance of every system of Roche Diagnostics GmbH. Only if a user deviates from these manufacturer's recommendations, the user have to establish site-specific calibration and verification procedures as part of his accreditation process.

- [1] ISO 15189:2012/ ISO 15189:2014 Medical laboratories — Requirements for quality and competence
- [2] A. Directive 98/79/EC of the European Parliament and of the Council of the 27 October 1998 on vitro diagnostics medical devices;  
B. IVD Regulation 2017/746/EU of the European Parliament and of the Council of 5 April 2017 on in vitro diagnostic medical devices and repealing Directive 98/79/EC and Commission Decision 2010/227/EU
- [3] EN ISO 13485:2016 Medical devices — Quality management systems-Requirements for regulatory purposes
- [4] CFR Part 820, Quality System regulations 21 Regulations on medical devices


Mannheim, 10. August 2021

Sincerely,

Roche Diagnostics GmbH

*i.V./on behalf of the company*

*ppa/on behalf of the company*

DocuSigned by:  
  
ECA5294AC4E94AF...

Andrea Weber  
Manager Global Regulatory Affairs  
Centralised and Point of Care Solutions

DocuSigned by:  
  
A7F0BA9FE91A46A...

Ralf Zielenski  
Head Q&R Compliance, PRRC RDG  
Centralised and Point of Care Solutions

**Roche Diagnostics GmbH**  
Sandhofer Straße 116  
D-68305 Mannheim



Table of Contents

GENERAL INFORMATION

- Customer Information
- Roche Representative
- Instrument Information

INSTALLATION QUALIFICATION PROCEDURE

- 1 Document and Equipment Verification
- 2 Environmental Measurements
- 3 Prepare test area
- 4 Instrument Installation
- 5 Wipe
- 6 Conclusion

APPENDIX

- B Documentation

# Installation Qualification Procedure (IQ)

## COBAS INTEGRA<sup>®</sup> 400 plus Instrument



## Table of Contents

<b>GENERAL INFORMATION</b>	<b>4</b>
CUSTOMER INFORMATION	4
ROCHE REPRESENTATIVE	4
INSTRUMENT INFORMATION	5
<b>INSTALLATION QUALIFICATION PROCEDURE</b>	<b>6</b>
1 DOCUMENT AND EQUIPMENT VERIFICATION	6
2 ENVIRONMENTAL MEASUREMENTS	8
3 HARDWARE INSTALLATION	10
4 SOFTWARE VERSION VERIFICATION	12
5 NOTES	13
6 CONCLUSION	14
<b>APPENDIX</b>	<b>15</b>
B DEVIATION LOG	16



# COBAS INTEGRA 400 plus Instrument

## Installation Qualification Procedure

### Preface

### Revision History

Version	Revision Date	Revision Information
1.0	April 2016	First release of this document
1.1	Mai 2016	Disclaimer removed
1.2	October 2018	Update in "About this Document"
1.3	March 2020	Updated information about availability of Operators Manual from chapter 1

Published by Roche Diagnostics International Ltd, an affiliate of F. Hoffmann-La Roche Ltd, 4070 Basel, Switzerland.

Questions or comments regarding the content of this document can be directed to your Roche representative.

Every effort has been made to ensure that all the information contained in this document is correct at the time of printing.

However, Roche Diagnostics International Ltd reserves the right to make any changes necessary without notice as part of ongoing product development.

### Copyrights and Trademarks

© 2020, F. Hoffmann-La Roche Ltd. All rights reserved

COBAS, INTEGRA and ISE are trademarks of Roche.

All other product names and trademarks are the property of their respective owners.

### About this Document

This document is to be used to perform an Installation Qualification on a COBAS INTEGRA® 400 plus Instrument. This Qualification covers the COBAS INTEGRA® 400 plus Instrument as defined under System information only and does not cover the complete automation environment.

The IQ procedure is recommended but not mandatory.

### Documentation of Deviations

All deviations occurring during this qualification procedure must be logged in the Deviation Log and finally commented in the Deviation Report.



**COBAS INTEGRA 400 plus Instrument  
Installation Qualification Procedure**

**General Information**

**Customer Information**

Company: MDC

Address: Mananthavadi Diagnostic centre  
Healthclub Building  
Chakkunnu Road, Mananthavadi  
Wayanad - 670645

Instrument Location and Department: Biochemistry

Contact Person: Shyam k.s  
Yousaf c.T

**Roche Representative**

Installation Qualification performed by: Anjali

Job Title: Application Specialist

Company: Roche

Address: Roche Diagnostic India Pvt. Ltd  
4th floor, SKEL Harmony Square  
Door No. 48 & 50, Prabhasam Street,  
T. Nagar, Chennai - 600017

**Instrument Information**

<b>COBAS INTEGRA® 400 plus instrument</b>	Serial Number: <b>420523</b>
-------------------------------------------	------------------------------

**General Information**

**Who can perform the qualification**

The Installation Qualification must be performed only by Roche trained service personnel/distributors.

**Used Software**

The COBAS INTEGRA® 400 plus Instrument software version 3.5.2, or higher, is required to perform the Installation Qualification and Operational Qualification. These procedures are described in separate documents and can be downloaded from GRIPS.

Test #	Item	Description
IQ 1.1		Provides access to the latest COBAS INTEGRA® 400 plus Operator Manual (Version 2.7 or higher) (electronically or hard copy)
IQ 1.2		COBAS INTEGRA® 400 plus Installation Manual (Version 1.8 or higher)
IQ 1.3		COBAS INTEGRA® 400 plus Packing List
IQ 1.4		COBAS INTEGRA® 400 plus Installation Report



# COBAS INTEGRA 400 plus Instrument

## Installation Qualification Procedure

### Installation Qualification Procedure

#### 1 Document and Equipment Verification

##### Objective

Verify that the documents and equipments listed below are available to the customer.

##### Acceptance Criteria

The listed documents and equipments are available for the customer.

##### Procedure

- Verify that the Acceptance Criteria are met.

##### Results

Test #	Item	Version	Result Pass / Fail
IQ 1.1	Provided access to the latest COBAS INTEGRA® 400 plus Operators Manual (Version 2.7 or higher) (electronically or hard copy)	3.4 Electronically	Pass
IQ 1.2	COBAS INTEGRA® 400 plus Installation Manual (Version 1.6 or higher)	3.4	Pass
IQ 1.3	COBAS INTEGRA® 400 plus Packing List	n/a	Pass
IQ 1.4	COBAS INTEGRA® 400 plus Installation Report	n/a	Pass





# COBAS INTEGRA 400 plus Instrument

## Installation Qualification Procedure

### 2 Environmental Measurements

#### Comments

Verify that the current conditions on site meet the technical specifications

Acceptance Criteria

The current conditions on site meet the technical specifications of the COBAS INTEGRA 400 plus

Completed

#### Conclusion

Do the results meet all the specified Acceptance Criteria defined in this chapter?

Yes:  No:

Signature:

Date:

03/09/2019

Test #	Condition and Specification	Measured Value (with Unit)	Result (Pass/Fail)
10.2.1	All used measurement equipment is controlled and calibrated	Fulfills conditions	Pass
10.2.2	Environmental Temperature (5 to 32°C)	22.4°C	Pass
10.2.3	Relative Humidity (30 to 80% RH)	54%	Pass
10.2.4	Power Line Voltage Main (100-125 V / 200-240 V; -15% + 10%)	230V	Pass
10.2.5	Power Line Frequency Main (50 / 60 Hz; ±0.5%)	50Hz	Pass



## 2 Environmental Measurements

### Objective

Verify that the current conditions on site meet the technical specifications.

### Acceptance Criteria

The current conditions on site meet the technical specifications of the COBAS INTEGRA® 400 plus Instrument.

### Procedure

- Verify that the Acceptance Criteria are met.

### Results

Test #	Condition	Specification	Result Pass / Fail
IQ 2.1	All used measurement equipment is controlled and calibrated.	Fulfills conditions	Pass

Test #	Condition and Specification	Measured Value (with Unit)	Result Pass / Fail
IQ 2.2	Environmental Temperature (15 to 32°C)	23.9°C	Pass
IQ 2.3	Relative Humidity (30 to 80% RH)	58%	Pass
IQ 2.4	Power Line Voltage Main (100-125 V / 200-240 V; -15% +10%)	230 V	Pass
IQ 2.5	Power Line Frequency Main (50 / 60 Hz; ±5%)	50 HZ	Pass

# COBAS INTEGRA 400 plus Instrument

## Installation Qualification Procedure

### Comments

<p><u>completed</u></p>
-------------------------


### Conclusion

Do the results meet all the specified Acceptance Criteria defined in this chapter?

Yes:

No:

Signature:



Date:

03/09/2019

Test #	Check	Result
10.3.1	According to the packing list delivered with the instrument the content of the shipment is complete.	Pass
10.3.2	The COBAS INTEGRA® 400 plus instrument is positioned to the minimum space (according IEC60601).	Pass
10.3.3	The COBAS INTEGRA® 400 plus instrument is connected to its auxiliary components according to the installation Manual.	Pass
10.3.4	On power-up the instrument initializes successfully and reaches the "Standby" status.	Pass



**3 Hardware Installation**

**Objective**

Verify the correct installation of the hardware components.

**Acceptance Criteria**

The hardware installation is completed without any deviation or non-conformance.

**Procedure**

- Verify that the Acceptance Criteria are met.

**Results**

Test #	Check	Result Pass/ Fail
IQ 3.1	According to the packing list delivered with the instrument the content of the shipment is complete.	Pass
IQ 3.2	The COBAS INTEGRA® 400 plus instrument is positioned to the minimum space (according iSDoc).	Pass
IQ 3.3	The COBAS INTEGRA® 400 plus instrument is connected to its auxiliary components according to the Installation Manual.	Pass
IQ 3.4	On power-up the instrument initializes successfully and reaches the "Standby" status.	Pass



# COBAS INTEGRA 400 plus Instrument

## Installation Qualification Procedure


### Comments

Completed.

### Conclusion

Do the results meet all the specified Acceptance Criteria defined in this chapter?

Yes:  No:

Signature: 

Date: 03/09/2019

Test #	Check	Version	Result
10.1	Common User Interface (Version 3.2 or higher)	3.2.2	Pass
10.2	Reformer CPU Software (Version 3.4 or higher)	3.4.2	Pass



# COBAS INTEGRA 400 plus Instrument

## Installation Qualification Procedure

### 4 Software Version Verification

#### Objective

Verify the instrument software and firmware version.

#### Acceptance Criteria

The software and firmware versions are not outdated.

#### Procedure

- Switch on the instrument (if not yet running)
- Log on as "COBASOPERATOR"
- Enter Diagnostic SW
- Choose the tab "System Data" and open "System Version" to display the Software and Firmware Version
- Verify that the Acceptance Criteria are met

#### Results

Test #	Check	Version	Result Pass / Fail
IQ 4.1	Common User Interface (Version 3.5 or higher)	3.6.2	Pass
IQ 4.2	Realtime CPU Software (Version 3.4 or higher)	3.6.2	Pass









# COBAS INTEGRA 400 plus Instrument

## Installation Qualification Procedure

### Appendix

#### A Abbreviations

°C	Degrees Celsius
VA	Volt Ampere
V	Volt
A	Ampere
Hz	Hertz
%	Percentage
iSDoc	Service Manual
n/a	Not applicable
RH	Relative Humidity
HT	High Throughput



# COBAS INTEGRA 400 plus Instrument

## Installation Qualification Procedure

### B Deviation Log

Record all deviations noticed during the Installation Qualification in the list below:

Number	Description	Reference Page No.
1.		
2.		
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		

Performed by Roche representative:

Anjali Ramchandran

Signature:

Date:

03/09/2019

Reviewed and approved by customer:

Yomab. Cui

Signature:

Date:

03/09/2019



Table of Contents

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21

PREFACE

Revision History

COPYRIGHTS AND TRADEMARKS

ABOUT THIS DOCUMENT

DESCRIPTION OF DOCUMENTS

GENERAL INFORMATION

1. CORRECT INITIALIZATION

2. CHECK PRINTING ACCURACY (CHECK)

3. ASSESSMENT AND RECALIBRATION (AST)

4. RUN 20000 PARTICLES AND CHECK FOR BRUSH

5. PHOTO

6. CLEAN

APPENDIX

A. ASSAYING

B. DEVIATION LOG

# **COBAS INTEGRA 400 plus Operational Qualification Procedure (OQ)**

## **COBAS INTEGRA® 400 plus Instrument**



## Table of Contents

<b>PREFACE</b>	<b>3</b>
REVISION HISTORY	3
COPYRIGHTS AND TRADEMARKS	3
ABOUT THIS DOCUMENT	4
DOCUMENTATION OF DEVIATIONS	4
<b>GENERAL INFORMATION</b>	<b>5</b>
CUSTOMER INFORMATION	5
ROCHE REPRESENTATIVE	5
INSTRUMENT INFORMATION	6
GENERAL INFORMATION	6
<b>OPERATIONAL QUALIFICATION PROCEDURE</b>	<b>7</b>
1 CORRECT INITIALIZATION	7
2 CHECK PIPETTING ACCURACY (CHECK TEST)	9
3 ASPARTATE AMINOTRANSFERASE (ASTL)	13
4 RUN SODIUM, POTASSIUM AND CHLORIDE CALIBRATION	16
5 NOTES	18
6 CONCLUSION	19
<b>APPENDIX</b>	<b>20</b>
A ABBREVIATIONS	20
B DEVIATION LOG	21

**COBAS INTEGRA 400 plus Instrument****Operational Qualification Procedure****Preface****Revision History**

Version	Revision Date	Revision Information
1.0	August 2015	First release of this document
1.1	April 2016	Wording adjustment in chapter 3, 4
1.2	May 2016	Wording adjustment in Appendix B
1.3	May 2017	Chapter 4 procedure adjusted
1.4	January 2018	Criteria "ISE Module used" added Chapter 2: Procedure and criteria for Pipetting accuracy added Chapter 4: Chloride added
1.5	October 2018	Update in "About this Document"
1.6	March 2020	Corrected material number for Check Solution
1.7	July 2020	Procedure 3 acceptance criteria and procedure description updated

Published by Roche Diagnostics International Ltd, an affiliate of F. Hoffmann-La Roche Ltd, 4070 Basel, Switzerland.

Questions or comments regarding the content of this document can be directed to your Roche representative.

Every effort has been made to ensure that all the information contained in this document is correct at the time of printing.

However, Roche Diagnostics International Ltd reserves the right to make any changes necessary without notice as part of ongoing product development.

**Copyrights and Trademarks**

© 2020, F. Hoffmann-La Roche Ltd. All rights reserved

COBAS, INTEGRA, ISE, PRECINORM, PRECIPATH are trademarks of Roche.

All other product names and trademarks are property of their respective owners.



# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### Preface

### About this Document

This document is to be used to perform an Operational Qualification on a COBAS INTEGRA 400 plus instrument. This qualification covers the COBAS INTEGRA 400 plus Instrument as defined in instrument information.

The OQ procedure is recommended but not mandatory.

### Documentation of Deviations

All deviations occurring during this qualification procedure must be logged in the Deviation Log and finally commented in the Deviation Report.

Version	Revision Date	Revision Description
1.0	August 2018	First release of this document
1.1	April 2019	Wordings adjustment in chapter 3.4
1.2	May 2019	Wordings adjustment in Appendix B
1.3	May 2017	Chapter 4 procedure adjusted
1.4	January 2018	Criteria "1"
1.5	October 2018	Update in "About this Document"
1.6	March 2020	Corrected material number for Check Solution
1.7	July 2020	Procedure 3 acceptance criteria and procedure description updated

Published by Roche Diagnostics International Ltd, an affiliate of F. Hoffmann-La Roche Ltd, 4070 Basel, Switzerland

Questions or comments regarding the content of this document can be directed to your Roche representative.

Every effort has been made to ensure that all the information contained in this document is correct at the time of printing. However, Roche Diagnostics International Ltd reserves the right to make any changes necessary without notice as part of ongoing product development.

### Copyrights and Trademarks

© 2020, F. Hoffmann-La Roche Ltd. All rights reserved.

COBAS, INTEGRA, ISE, PRECINORM, PRECIPATH are trademarks of Roche.

All other product names and trademarks are property of their respective owners.



# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### General Information

### Customer Information

Company: MDC Laboratory

Address: Mananthavadi Diagnostic Centre  
Health club Building  
cluskennu Road, Mananthavadi  
Wayanad - 670645

Instrument Location and Department: Biochemistry

Contact Person: Shyam K.S  
Yousaf E.T

### Roche Representative

Operational Qualification performed by: Anjali Ramachandran

Job Title: Application Specialist

Company: Roche

Address: Roche Diagnostics India Pvt. Ltd.  
4th floor, SKEL Harmony Square  
Door NO. 48 & 50, Prakasam Street  
T. Nagar, Chennai - 600 017



# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### Instrument Information

<b>COBAS INTEGRA 400 plus instrument</b>	Serial Number: <u>H20523</u>
<b>ISE Module used:</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No * * If "NO" is selected the ISE Module is not used, Chapter 4 is not applicable for the OQ procedure. Proceed to Chapter 5.

### General Information

#### Who can perform the tests

The Operational Qualification must be performed only by Roche trained service personnel/distributors.

#### Used software

The COBAS INTEGRA 400 plus instrument software version 3.5.2 or higher, is required to perform the Installation Qualification and Operational Qualification. These procedures are described in separate documents and can be downloaded from GRIPS.

Roche Representative

Operational Qualification performed by: Apolline F. ...

Job Title: Application Specialist

Company: Roche

Address: ...





# Operational Qualification Procedure

Test #	Module	State Display	Result	Verified by & Date
--------	--------	---------------	--------	--------------------

## 1 Correct Initialization

### Objective

Verify the correct initialization of the instrument.

### Acceptance criteria

The hardware and software systems must initialize without error message. The instrument must change to "Standby" in the following.

### Procedure

- Switch on the instrument and observe the initialization of the hardware and software systems.
- The instrument must reach the "Standby" status without error messages.


### Conclusion

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No:

Date: 2019/05/09

Signature: 



# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### Results

Test #	Module	State Display	Result: Pass / Fail	Verified by & Date
OQ 1.1	Instrument Hardware	No hardware error messages during initialization	Pass	Anjali
OQ 1.2	Controller Rack	All watchdog LED's on the PCB's in the controller rack light green	Pass	Anjali
OQ 1.3	Instrument Software	The SW is in "Standby" status without error message	Pass	Anjali

### Comments

completed.

---



---



---



---



---

### Conclusion

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:

No

Signature:

Date:

03/09/2019



# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### 2 Check Pipetting Accuracy (Check Test)

#### Objective

This check is intended to verify the precision of the pipetting system. The test results deliver information if a pipetting problem might have contributed to an application problem.

#### Acceptance criteria

The CHECK Test results must be within the specified range defined in the iSDoc service manual.

The Coefficient of Variation (%CV) and the Mean Value must be within the following specifications:

##### Coefficient of Variation (%CV)

CHKBR / CHKCR (R1)	< 0.5%
CHKBS / CHKCS	< 1.5%
CHKBSR /CHKCSR (R2)	< 1.5%

##### Mean Value

The mean values must be within the range printed on the cassette Check Test and the bottle Check Solution Sample.

#### Material Required

- Cassette: CHECK (cat. no. 20757136322)
- Sample: Check Solution Sample (cat. no. 20757144322)

These two materials are not spare parts and must be ordered as chemistry.

**Procedure**

**Important:**

For the complete workflow description for “Check Pipetting Accuracy” refer to iSDoc: Description > Fluid/ Pipetting > Check Pipetting Accuracy.

**Procedure short description:**

**Prepare**

- Load (Multi) test CHECKB and CHECKC (Configuration > Tests > Load).
- Prepare a Sample Rack which holds 2 cobas-cups on cup-adaptors.
- Fill the 2 cobas-cups with Check Solution Sample (approximately 5 drops of liquid).
- Place the Check Cassette on a cassette rack.

**Ordering the Test**

- Create an order for fluid system B:  
Sample ID: e.g. CheckB  
Create multiple test (n=16) for each test: CHKCR, CHKCS, CHKCSR.
- Create an order for fluid system C:  
Sample ID: e.g. CheckC  
Create multiple test (n=16) for each test: CHKCR, CHKCS, CHKCSR.

**Important:**

- ✓ Since this test is a multi-test, always perform all 3 tests in a single order from a single cup.

**Running the Tests**

**Important:**

- ✓ Always wait until all tests are performed before continuing with validating results!

**Prepare validation of Results**

- Click on the Results button to access the results window.
- Click on the Sample tab. The calculated results are listed.
- Click with the right mouse button on the test to be validated. A pop-up window appears.
- Select "Statistics". The statistics for all calculated tests are shown.  
2 results are relevant: The Mean and the Coefficient of Variation (%CV).  
Each test can be selected in the drop-down-menu (reagent, sample, and start Reagent).



# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### Validation

- Compare the values of the mean against the values printed on the CHECK cassette or on the bottle of the CHECK Solution Sample.
- Example:  
CHKBR (Check B Reagent): Mean: 0.381  
(on cassette:  $\Delta$  Abs R1: 0.374 - 0.385 - 0) The result is within the range. Test O.K.
- Compare the value of Mean and %CV with the values described in "Acceptance Criteria" at the beginning of this Chapter 2.

### Reagents & Specification

Reagent	Lot & Exp. Date	Low $\Delta$ abs	Target $\Delta$ abs	High $\Delta$ abs
Check Sample	C10)60820501	1.26	1.33	1.40
Check Cassette R1	50878501	0.385	0.397	0.409
Check Cassette SR	50878501	0.381	0.393	0.405

Comments

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Conclusion

Do the results meet all the specified acceptance criteria defined in this chapter?

No  Yes

Date:

Signature:



# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### Results

Test #	Test	Result: CV %	Result: Mean	Result: pass / fail	Verified by & Date
OQ 2.1	CHKBR	0.40	0.395	Pass	Anjali
OQ 2.2	CHKBS	0.34	1.335	Pass	Anjali
OQ 2.3	CHKBSR	0.92	0.393	Pass	Anjali
OQ 2.4	CHKCR	0.24	0.3944	Pass	Anjali
OQ 2.5	CHKCS	0.30	1.319	Pass	Anjali
OQ 2.6	CHKCSR	0.28	0.392	Pass	Anjali

Test #	Test	Result: pass / fail	Verified by & Date
OQ 2.7	"Pipetting Accuracy" passed according to specifications	Pass	Anjali

### Comments

Completed.

---



---



---



---

### Conclusion

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No:

Signature:

Date:

03/09/2019

### 3 Aspartate Aminotransferase (ASTL)

#### Objective

The ASTL test is sensitive to temperature variations, and therefore an indicator of a stable temperature system.

#### Acceptance criteria

Calibration and quality control without flags, and quality control within specified range.

The manufacturer recommends using "Accuracy" and the lot-specific 3 s (3 x SD) as the "Permissible Dev."

#### Procedure

- Configure the ASTL test (Load ASTL, test ID 0-494).
- Configure the system to run the calibration (Calibrator for automated systems, Cfas, Cat. No. 10759350 190).
  - ➔ Enter manually or scan the barcode for the correct **lot-specific value** for ASTL, which can be found in the lot-specific value sheet for Cfas.
- Configure the system to run one normal control and one pathologic control (e.g. PreciControl ClinChem Multi 1 and 2).
  - ➔ Enter the **correct lot-specific value** for ASTL, which can be found in the lot-specific value sheets of the particular quality control.
    - By hand held barcode scanner:
      - Read all barcodes from the lot specific value sheet of the QC material.
    - Manually:
      - Ensure that only the "Accuracy Mode" is selected; unselect all other options.
      - Enter the value in the "Assigned Value" field.
      - Enter the 3 x 1 s (SD) in the "Permissible Dev." field.
- Place Cfas (Std1), water (Std2) and control materials on a prepared sample rack (QC/CAL) and load the rack to the sample area.
- Load ASTL c-pack reagent cassette (Cat. No. 20764949 322).
- Run calibration.
- Run quality controls.



# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### Reagents & Specification

Reagent	Lot & Exp. Date
ASTL Cassette	60286301 , 29/10/2022

Calibrator	Lot & Exp. Date	Lot - specific value	Unit
Calibrator: c.f.a.s	53994101 31.07.2023	101.0	U/L

QC Material	Lot & Exp. Date	3 x 1s (lot-specific) "Permissible Dev."	Lot-specific "Assigned Value"	Unit
BIORAD	26491	1.0	1.0	U/L

### Measurement

QC	Result	Unit	Date and Time
BIORAD	34.4	U/L	14/08/2022





# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### Results

Test #	Test	Result: pass / fail	Verified by & Date
OQ 3.1	ASTL calibration without flag	Pass	Anjali
OQ 3.2	ASTL quality controls without flag and within specified range	Pass	Anjali

### Comments

Completed.

---



---



---



---

### Conclusion

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No:

Signature:

Date:

14/08/2022

## 4 Run Sodium, Potassium and Chloride Calibration

<b>ISE Module used:</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No * * If "NO" is selected the ISE Module is not used, and Chapter 4 is not applicable for the OQ procedure. Proceed to Chapter 5.
<b>Electrodes used:</b>	Sodium: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No * Potassium: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No * Chloride: <input type="checkbox"/> Yes: note electrode color:..... <input checked="" type="checkbox"/> No * * If "NO" is selected the particular electrode is not used, and therefore the electrode specific calibration is not applicable for the OQ procedure.

### Objective

The sodium, potassium and chloride calibration is an indicator of a stable ISE system.

### Acceptance criteria

Calibration results without flags.

### Preparation

- Prepare ISE rack with Activator, Deproteinizer and Etcher.
- Start Service Action Condition ISE tubing twice.
- Start Service Action Electrode Service once.

### Procedure

- Prepare the system to run the calibrations.
- Load ISE-D (ISE direct) from the TAS file.
- Load ISE-I (ISE indirect) from the TAS file.
- Enter manually the lot number and expiry date for the ISE calibrators Sol-1 and Sol-2.
- Place the Sol-1 and Sol-2 bottles on the ISE rack.
- Run the sodium-direct, potassium-direct and chloride-direct calibration.
- Run the sodium-indirect, potassium-indirect and chloride-indirect calibration.



# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### Results

Test #	Test	Result: pass / fail	Verified by & Date	n/a if electrode not used
OQ 4.1	Sodium-direct calibration without flag			
OQ 4.2	Potassium-direct calibration without flag			
OQ 4.3	Sodium-indirect calibration without flag			
OQ 4.4	Potassium-indirect calibration without flag			
OQ 4.5	Chloride-direct calibration without flag			
OQ 4.6	Chloride-indirect calibration without flag			

### Comments

---



---



---



---



---

### Conclusion

Do the results meet all the specified acceptance criteria defined in this chapter?

Yes:  No

Signature:

Date:

03/09/2019





# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### 6 Conclusion

#### Conclusion A:

All acceptance criteria have been met. The Operational Qualification of the respective equipment was performed successfully.

Yes  No

If No → continue with conclusion B

#### Conclusion B:

All deviations or non-conformities observed have been recorded on the Deviation Log (see Appendix) and a corresponding Deviation Report (separate document) has been filled out. The deviations or non-conformities were resolved satisfactorily. Consequently the Operational Qualification of the respective equipment was performed successfully.

Yes  No

#### Comments:

completed.

---

---

---

---

---

---

---

Performed by Roche representative:

Anjali Ramachandran

Signature:

Date:

03/09/2019



# Appendix

## A Abbreviations

°C	Degrees Celsius
VA	Volt Ampere
V	Volt
A	Ampere
Hz	Hertz
%	Percentage
iSDoc	Service Manual
n/a	Not applicable
Δ abs	Delta Absorbance
HT	High Throughput
IQ	Installation Qualification
OQ	Operational Qualification
PQ	Performance Qualification
CV	Coefficient of variation

# COBAS INTEGRA 400 plus Instrument

## Operational Qualification Procedure

### B Deviation Log


Record all deviations noticed during the Operational Qualification in the list below:

Number	Description	Reference Page No.
1.		
2.		
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		

Performed by Roche representative:

Anjali Ramachandran.

Signature:




Date:

03/09/2019

Reviewed and approved by customer:

Janset cü

Signature:



Date:

03/09/2019

Cobas Integra 400 plus  
PQ

MDC, MANANTHAVADI  
Serial No. 420523

# (PQ) Performance Qualification

Signature: \_\_\_\_\_

Date: \_\_\_\_\_

Comment: \_\_\_\_\_



## Performance assay run


### PQ Instructions

PQ is performed as needed. Please complete each PQ section and attach any documents that are requested to be completed.

#### 1. Precision Study

Run two level of QC both normal and abnormal 5 times for tests and calculate Mean, SD and CV%.

Date: 26/08/2022

Signature: 

Comments:

completed

**CHART 1: Precision Data**

TEST	SAMPLE RUN	RUN 1	RUN 2	RUN 3	RUN 4	RUN 5	MEAN	SD	CV%
ALB	1	5.26	5.28	5.18	5.15	5.15	5.15	0.02	0.388
ASTL	1	29.8	29.8	29.8	29.9	29.9	29.8	0.02	0.067
GLUC3	1	101.8	96.9	97.0	96.8	98.4	97.0	1.00	1.030
TRIGL	1	261.9	261.9	265.0	261.3	261.7	262.3	0.74	0.282
TP2	1	7.7	7.7	7.7	7.7	7.7	7.7	0.0	0.0
CA2	1	9.7	9.7	9.8	9.9	10.1	9.8	0.08	0.816

TEST	SAMPLE RUN	RUN 1	RUN 2	RUN 3	RUN 4	RUN 5	MEAN	SD	CV%
PHOS 2	1	3.8	3.8	3.8	3.8	3.7	3.8	0.02	0.526
HDLC 4	1	42.7	42.7	42.6	42.4	41.4	42.3	0.26	0.613
CHO2 I	1	205.8	197.2	202.4	201.0	203.7	202.0	1.72	0.851
UREA L	1	26.1	26.1	26.5	26.4	26.9	26.4	0.16	0.606
UA2	1	5.0	5.0	4.9	4.8	4.9	4.9	0.04	0.816
BILT3	1	1.3	1.2	1.2	1.2	1.1	1.2	0.02	1.666
BILD2	1	0.31	0.32	0.31	0.31	0.31	0.31	0.002	0.645
CREJ 2	1	0.75	0.75	0.74	0.74	0.72	0.74	0.006	0.810
ALTL	1	46.3	46.0	46.2	46.2	45.9	46.1	0.08	0.173
ALP2 L	1	144.9	138.9	138.7	140.1	139.6	139.0	1.24	0.883

**Cobas Integra 400 plus  
PQ**

**MDC, MANANTHAVADI  
Serial No. 420523**

**Results: \_\_\_\_\_ Instrument ID: MDC/INTGRA/01 Sr. No # 420523**

Chart 2: Acceptance Criteria vs. Performance Test Results.

TESTS	SAMPLE RUN	RUNS	Acceptance Criteria CV%	Test Results CV%	Pass/Fail
ALB	1	5	2	0.388	PASS
ASTL	1	5	3	0.067	PASS
GLUC3	1	5	2	1.030	PASS
TRIGL	1	5	3	0.282	PASS
TP2	1	5	2	0.00	PASS
CA2	1	5	2	0.816	PASS
PHOS2	1	5	3	0.526	PASS
HDLC4	1	5	3	0.613	PASS
CHOL2	1	5	3	0.851	PASS
UREAL	1	5	3	0.606	PASS
UA2	1	5	2	0.816	PASS
BILT3	1	5	3	1.666	PASS



**Cobas Integra 400 plus  
PQ**

**SRL Diagnostics, Raipur  
Serial No. 422093**

**3.2. Approval Certification**

According to the assay results that are comprised in this document the system can be approved for routine operation.

System Released for Routine Operation

N/A



Complete



**BUSINESS - Application Specialist**

DATE: - 26/08/2022

SIGNATURE :



NAME:

ANJALI RAMACHANDRAN

**Customer:**

Date:- 26/08/2022

Signature:- 

Name:- Jyoti P. Alias

Comments Completed.