

Calibration of Biomedical, QA of Radiology, Thermal, Mechanical, Electrotechnical, Mass, Volume, Weights, Mapping and Validation Testing Services of Laminar Air Flow, Biosafety Cabinet, OT Validation, AHU and Calibration Facility in Lab / Onsite.





CALIBRATION LAB

CALIBRATION CERTIFICATE

1. CUSTOMER

DR.PANJABRAO DESHMUKH HOSPITAL,

MORSHI ROAD , SHIVAJI NAGAR, AMRAVATI, MAHARASHTRA -444603

Ambient Temp.

- 25 ± 4°C :- <70 % RH

Location of calibration :- In Lab Condition of Item

:- OK

Page No.

Srf No

:- 1 of 1

Date of Receipt

:- 20-Aug-22

:- ACS/CAL/22-23/295 :- ACS/CAL/0295/CM-27/220001

Certificate No. Date of Calibration :- 20-Aug-22

:- 19-Aug-23

Next Calibration Due On

Calibration method No.

:- ACS/CM-27

UIR No

:- CC2614220000005192F

2. Description of Item

Name

:- RPM INDICATOR(CENTRIFUGE)

ID. No. Make

:- ICTCLAB/CEF/01 :- CHEMEXON

Model

:- NA

Type Asset No :- DIGITAL

:- NA

Range Resolution :- 0 TO 3520

rpm rpm

Specified Accuracy

:- 10 :- N.A

:- CENTRIFUGE

Location Department

:- ICTC LAB

3.Detail of Equipment used for calibration

Name

:- Digital Tachometer

Make/I.D No.

:- Kusum-Meco/ACS-EQP-52

Certificate No.

:- OM/51/210019

Certified By Calibration Validity :- OM Engineers :- 27-10-2022

| 4.Calibration Results :- Calibration Points RPM | Standard Reading RPM | UUC Reading RPM | Error in RPM | Expanded Uncertainty in ± RPM |
|---|-------------------------|--------------------|--------------|-------------------------------|
| 800 | 800 | 798 | -2 | |
| 1000 | 1000 | 997 | -3 | 10000000 |
| 2000 | 2000 | 2001 | 1 | 7.51 |
| 3000 | 3000 | 3002 | 2 | |
| 3500 | 3500 | 3504 | 4 | |

- 1) The reported uncertainty is the expanded uncertainty in measurement obtained by multiplying the standard uncertainty by the coverage factor k=2, which corresponds to coverage probability of approximately 95% for normal distribution.
- 2) This certificate refers only to the particular item submitted for calibration.UUC stands for Unit Under Calibration.
- 3) The calibration results reported in the certficate are valid at the time of and under the stated conditions of measurement.) Calibration point were selected as per customer specifications and Calibration report traceble to NPL or International Standard.
- 5) This certificate shall not be reproduced, except infull unless written permission for the publication of an approved abstract has been obtained from the Technical Manager of "Autocal Systems, Pune"

Calibrated By:

Calibration Engineer (Mr.Ankush Bagde)

Format No.: ACS-RFT-49

END OF CERTIFICATE ALSI

Revision No.: 00

Approved By

Technical Manager (Mr.Sandip Bagade)

Issue Date: 01.08.2013

83/526, Near D. Y. Patil Enga. College, Sant Tukaram Nagar, Pimpri, Pune - 411018.