CONTRACTOR OF THE PROPERTY OF THE PARTY OF T	CALIBRA	ATION REPORT	
Report No : HBMS/CAL/23-24		Calibration Date: 19.09.2023 Calibration Valid: 18.03.2024	
Name and Address of the organization		M/s, GOVT. PRIMARY HEALTH CENTRE E-KATTUR, SALEM.	
1.2. DESC	CRIPTION OF DEVICE UNDER TEST (DUT):	
EQUIPMENT NAME		CENTRIFUGE	
ì	Manufactured by	LABOTECH	
ii	Model	BDI-152	
iii	Scrial No	201117	
KONTON DESCRIPTION DE LA CONTON DEL CONTON DE LA CONTON DE LA CONTON DELA CONTON DELA CONTON DE LA CONTON DE	Location	AVIII/	

CALIBRATION WORKSHEET

Tabulation For - Centrifuge

S.no	Unit under test IN Minutes	Observed speed tachometer in RPM	Deviation measured ± RPM
1	1000	1000	0
2	1200	1201	1
3	1500	1502	2
4	2000	1999	-1

_Acceptable deviation is ± 5 RPM it depends on Max Speed Range



S.no	Unit under test in minutes	Standard reading Digital Timer in minutes	Deviation measured in minutes
1	05.0	05.1	0.1
2	10.0	10.2	0.2
3	15.0	15.1	0.1
4	20.0	20.2	0.2

Acceptance deviation: ± 0.5 seconds

Testy equipment used

The calibration was performed by using Digital Multimeter & PT -100 sensor, Digital Timer (Stop Watch) and Digital Tachometer (non - contact) measured has been inspected in accordance with our inspection procedures to meets manufactures specification.

Remarks

This certificate may not be reproduced other than is full Except prior permission of laboratory.

Verified by:

0

99400 28355, 9751206106

No.42/1, Navaindia Road, Peelamed

CRE - 04. hbmedicalsystem@gmail.c

