

Date: 16 April 2024

Certificate of Calibration

Name & Address of Customer: Sadar Hospital, Department of Pathology Aurangabad	
City: <u>Aurangabad</u> State: <u>Bihar.</u> PIN: <u>852137</u>	
Phone <u>08707536755</u> E-Mail _	
Name of Instrument: Selectra PRO M	
Type: Random Access Fully Automatic Biochemistry Analyser	
Serial No: <u>22-4118</u>	
Calibration Date: 15 April 2024	
Next Calibration Due: 14 April 2025	
This is to certify that above said instrument has been validated of hardware calibration for Filters, Aspiration, and Temperature & Lamp according to the procedures provided by Elitech Group Clinical Systems, France.	or oy
This calibration is carried out by using Standard Operating Procedures (S.O.P.) provided by Elitech Group, shown in the attachment.	
These instruments conform to CE-IVD & EU directives of use.	
Calibration carried out on site by:- Mr.Prabhakar Pandey	
Signature & Stamp Name of Engineer/ Application Specialist: - Ajit Mohan Dubey Asst. Servior Manager Application	

Encls.- SOP of Validation/Calibration along with data.



E-mail: poctlko@poctservices.com www.poctservices.com

Validation / Calibration - SOP

Selectra ProM

Name of the Customer & Address : Sadar Hospital, Department of Pathology				
Addres	ss:, Aurangabad Bihar 852137			
Sr No:	22-4118			
Status	: Under warranty Validation & Preventive Maintenance			
> Pov	wer Supply			
	Measure Input power Supply Voltage:229_V (230 V AC ± 10 V)			
	Check Earthling: 2.1 V (0 - 5 V)			
> Am	bient temperature: <u>23</u> ° C (10 - 35 ° C)			
> App	pearance : Clean (Clean/Dusty)			
➢ Bel	low Pumps: Open the pump assays and clean it thoroughly.			
	alyser Control Filter: Select the desired position through the Service menu. Filter wheel sets the desired Filter: Yes			
	Filter Status: Needs replacement (Yes/ NO) $_{\rho}$ 340nm $_{\rho}$ 405nm $_{\rho}$ 505nm $_{\rho}$ 546 nm $_{\rho}$ 578 nm $_{\rho}$ 620 nm $_{\rho}$ 660 nm $_{\rho}$ 700 nm			
	Note: Filter checked status was ok no need of replacement.			
	Temperature : Select the desired Options through the Service mode. Temperature OK: Yes			
	Pump: Select the desired volume through the Service mode			

Verify by aspirating the same Quantity : **OK**



Valve: Select the desired position through the service mode.

Valve is energized: Yes

Syringes: Check for syringe leakage by physical inspection of syringes.

No water leakage Found.

Cuvette Drier Block: Check the condition of cuvette drier block by removing the cover of cuvette rotor and lifting the wash arm through service menu. It should be reasonably clean. If dirty please change the drier block.

Note:- Condition of cuvette drier block is clean. No need to change.

Mixer Belts – Check the elasticity of mixer belts. Should be reasonably good or replace the belts.

Note:- Mixer belts are good no need to change.

Cuvette Rotor Blank: Perform rotor blank and check the OD values of cuvettes. All cuvette blank OD values should be within acceptable range. If required replace the cuvette rotor.

Note:- All cuvette blank OD values are in range no need to replace



Hardware Calibration of Selectra Pro S/Pro M

> Lamp Calibration/Alignment

Lamp Adjustment :-

- 1. Flush the system with distilled water by doing Rotor Blank.
- Select Adjust Lamp in service menu. Check Value obtained on Display. (Adjust the lamp, if it is out of 1.800 to 4.000, to as low as possible)

Do not touch lamp!! It may be Hot !!

Lamp alignment Data @ 340 nm wavelength				
Lamp Abs Obtained Acceptable Range Alignment Remarks				
3.8442 Abs	1.800 to 4.200abs	Done	Lamp O.D.in acceptable range. No replacement required.	

Checking the filters

Perform filter check in adjust lamp mode in service menu.

All the arrows must be in Green area. If not, then adjust lamp or replace filter if necessary.

Note:

When the absorbance value is too low to measure, i.e., the gain is too high, in this case, instead of the absorbance value, the value -99999 is shown.

Filter (Wavelength)	Gain Range	Gain Achieved	Remarks	Corrective Action
340	0.1 - 3.5	2.8590	OK	Not required
405	0.1 - 2.6	1.8813	OK	Not required
505	0.1 - 2.6	0.8285	OK	Not required
546	0.1 - 2.6	0.7515	OK	Not required
578	0.1 - 2.6	0.7188	OK	Not required
620	0.1 - 1.2	0.6275	OK	Not required
660	0.1 - 0.7	0.5636	OK	Not required
700	0.1 - 0.7	0.6042	OK	Not required
Over all Remarks	Filter gains with	in acceptable range	. No replaceme	nt required.

If it is necessary to replace defective filters, please contact service department.

GSTIN: 09AAKFP4281G1ZY



▶ Calibration/Verification of performance of Pipetting system & measuring unit

- Install dichromate solution on reagent rotor(s) & as sample on sample rotor (Use service disk which has Pre-defined protocol installed for dichromate run).
- Run 10x "Check-S" or 10x "Check-R" as QC samples.

Test	Target Value	Target CV [%]	Mean Result	CV [%]
Check-S	0.08(0.060-0.100)	≤2%	0.086	0.682
Check-R	1.75(1.500-2.000)	≤2%	1.817	0.324

Remarks:

Rotor Blank acceptable. Instrument ready for chemical installation & calibration.

- Change reagent disk from Service to Standard
- Install the various reagents on reagent rotor(s)
- Install ISE reagents on reagent rotor(s) (If applicable)
- Run Reagent Blanks(s)
- Run Calibrations

Volume calibration of pipettors:-

It is possible to check a predetermined amount of water to check the correct functioning of the pump. Before carrying out this check, the instrument must first carry out a flush routine to ensure that all system tubes are completely filled with water by doing fill system.

Go to Sample syringe full stroke. (For Pro M Model Only)

2. Collect the dispensed water. Check the dispensed volume using calibrated pipette. (F Pro M only)



Pipettor	Calibration Data using distilled Water	Demonto
Full stroke volume to be dispensed (µl) Dispensed volume checked and found complying as full stroke volume? (Yes/No)		Remarks
Sample Syringe:		OV
100	Yes	OK
100	Yes	OK
100	Yes	OK
Reagent syringe:		
1000	Yes	OK
1000	Yes	OK
	Yes	OK
1000	105	

Data for volumes other than full stroke:-

This can be verified using pre-determined amount of distilled water in sample/regent cups and running any dummy program. As soon as the reagent probe/sample probe takes up the sample/reagent, those cups/bottles are taken back and verified for remaining volume using calibrated pipette. Same can be repeated for variable volumes by changing the aspiration volumes in test programmes.

Pippe	etor Calibration Data u	using distilled		
Measured Volume taken in sample cup(µL) (A)	Water to be aspirated by syringe(µL) (B)	Water that should be remaining in cup after aspiration(µL) (C=A-B)	Is the remaining volume inside the cup was found to be the same as in column C? (Yes/No)	Remarks
Reagent syringe				OV
5000 µL	300 μL X 3 test =900 μL	4100 µL	Yes	OK
·				
Sample syringe:				OV
300 µL	30 μL X 3 test =90 μL	210 µL	Yes	OK



Temperature Calibration

Select Temperature in Service Menu. It should be 37 °C \pm 2 °C Verify with temperature Indicator by surface probe in cuvette rotor. If any discrepancy add the offset of difference in actual & desired temperature.

	Tempe	rature Calibration I	Data	
Displayed Temp		Temp. Indicator		Temp. offset Value
37° C	37 °C ± 2 °C	36.7° C	No	0 °C
Remarks	Temp. Calibrati	on OK. No offset re-	quired.	



E-mail: poctlko@poctservices.com www.poctservices.com

➤ Reagent Calibration of the Instrument

Customer is advised to verify the hardware calibration by reagent calibration. Use Elitech Calibrator Elical 2 for the calibration of all

User can do the same & attach the results in separate sheet with factors after parameters. verifying the same with Elitech Elitrol I & Elitrol II controls.All control values should fall within acceptable range.

Data sheets of the same should be attached along with this document.

- Switch Off the instrument.
- > Ensure all the Recommended Spares / Consumables have been replaced.(if not done during PM and required)
- Clean the instrument.
- Close the cover.

Recommended Spares for replacement : NIL


We hereby certify that Validation have been carried out under the MOU. Hardware Calibration of Lamp, Filters, Temperature & Aspiration (Pump) has been done successfully.

Please perform the standardization / Calibration and verify by evaluating controls before processing patient samples.

Next Calibration is due on: 14 April 2025.

Signature of Application Specialist


Place Date.



F1

Filter check

Return



Lamp adjustment







F2









Control name: Water Check R Batch number:

Expiry date:


Measurement date: 15-Apr-2024 09:28:09 AM

Sample type: Status:

Control READY

A1

Test name	Value	Flags
- Check R	1.817	dAbs
#1 Check R	1.832 (dAbs
#2 Check R	1.815	dAbs
#3 Check R	1.819	dAbs
#4 Check R	1.819	dAbs
#5 Check R	1.815	dAbs
#6 Check R	1.818	dAbs
#7 Check R	1.815	dAbs
#8 Check R	1.811	dAbs .
#9 Check R	1.814	dAbs
#10 Check R	1.813	dAbs

























Control name: Batch number:

Check S

Expiry date:

Measurement date: 15-Apr-2024 09:32:32 AM

Sample type: Control Status: READY

A2

Test name	Value	Flags
- Check S	0.086 Abs	
#1 Check S	0.085 Abs	
#2 Check S	0.086 Abs	
#3 Check S	0.086 Abs	
#4 Check S	0.087 Abs	
#5 Check S	0.086 Abs	
#6 Check S	0.086 Abs	
#7 Check S	0.086 Abs	
#8 Check S	0.086 Abs	
#9 Check S	0.087 Abs	
#10 Check S	0.087 Abs	

