

# NEWTON BIOMEDICAL SERVICE

27, Pradhakshanam Road, A-Plot, IInd Floor, KARUR - 639 001.  
Cell : 96009 32255 - E.mail : newtonbiomedicalservice@gmail.com

Service Available at : Fully Auto Analyzer / Semi Auto Analyzer / Electrolytes / Elisa Reader / Diagnostic Instruments

## CALIBRATION CERTIFICATE

DATE: 10-01-2021

NAME OF THE CUSTOMER : ARUL JOTHI X-RAY'S & LABS,  
ADDRESS : NO-26, POOKADAI STREET, RASIPURAM-637408  
EQUIPMENT NAME : BTS-350 CHEMISTRY SEMI AUTO ANALYZER PHOTOMETER BEARING  
S.NO : 801756552

This is to certify that the above mentioned equipment has been inspected and calibration as per protocol on 10-01-2021. This equipment is working satisfactorily. This calibration is valid through 09-01-2022. **Next calibration is due on 09-01-2022**

## CALIBRATION VALUES

### UPS POWER SUPPLY

S.NO	POWER SUPPLY	RANGE	MEASURED	CALIBRATION STATUS
1	E to N	1 VAC	IN RANGE	PASS
2	E to P	228 VAC	IN RANGE	PASS
3	P to N	229 VAC	IN RANGE	PASS

### POWER SUPPLY

S.NO	POWER SUPPLY	RANGE	MEASURED	CALIBRATION STATUS
1	Power Adapter	15 VDC	14.98 VDC	PASS
2	Inbuilt Battery	12 VDC	11.96 VDC	PASS

**Next Calibration Due On :09-01-2022**

**TESTED BY: G.DINESH**

**APPROVED BY: QA**  
  
Page No. 1 of 2

NOTE:1) Calibration Points & due date is given as per customer request 2) This Certificate refer only to particular item submitted for certificate 3) The calibration result reported are valid at the time of and under the stated conditions of the measurement 4) Any error in the certificate should be brought to our lab within 45 days from the date of issue of certificate.

# NEWTON BIOMEDICAL SERVICE

27, Pradhakshanam Road, A-Plot, IInd Floor, KARUR - 639 001.  
Cell : 96009 32255 - E.mail : newtonbiomedicalservice@gmail.com

Service Available at : Fully Auto Analyzer / Semi Auto Analyzer / Electrolytes / Elisa Reader / Diagnostic Instruments

## LIGHT INTENSITY TEST

S.NO	Check Parameter	RANGE	DAC STATUS	CALIBRATION STATUS
1	340 nm	( 50 – 90 )	63	PASS
2	405 nm	( 75 – 140 )	101	PASS
3	505 nm	( 75 – 140 )	110	PASS
4	535 nm	( 75 – 140 )	98	PASS
5	560 nm	( 60 – 120 )	108	PASS
6	600 nm	( 75 – 140 )	102	PASS
7	635 nm	( 75 – 140 )	123	PASS

S.NO	Check Parameter	RANGE	DAC STATUS	CALIBRATION STATUS
1	Perilstatic Pump	Physical Examination	Working condition good	PASS
2	Aspiration Volume	Physical Examination	Working condition good	PASS
3	Flow Cell Temperature	37° C	36.9° C	PASS

## PERILSTATIC PUMP ADJUSTMENT TEST

S.NO	Check Parameter	RANGE	DAC STATUS	CALIBRATION STATUS
1	Sample Volume	44225	44225	PASS
2	Positioning	1502	1802	PASS
3	Pump Delay	2	2	PASS

**Next Calibration Due On :09-01-2022**

**TESTED BY: G.DINESH**

**APPROVED BY: CA**



NOTE:1) Calibration Points & due date is given as per customer request 2) This Certificate refer only to particular item submitted for certificate 3) The calibration result reported are valid at the time of and under the stated conditions of the measurement 4) Any error in the certificate should be brought to out=r lab within 45 days from the date of issue of certificate.