

Ace Medical Solutions (India) Pvt. Ltd.

An ISO 9001-2015 Certified Company

No : 3/751, 1st Cross Street, Surveyor Colony, K.Pudur, Madurai - 625 007.

Phone : 0452 - 2561691 Mobile : +91 94434 74610



GSTIN. 33AAHCA8053H1ZR • DL No. MDU/4205/20B,MDU/3971/21B • CIN : U33110TN2009PTC072140

CALIBRATION CERTIFICATE

Customer Name & Address:	M/S. Sobhi Diagnostic Centre, 18/4, Perumal Coil street, Vallioor – 627 117, Tirunelveli Dist.	Certificate No:	AMS/LAB/2889145
		Issuing Date:	27/01/2021
		Page No:	1 of 2

Details of Device under Calibration (DUC):

DUC:	Bio Chemistry Analyser	Id. No:	SDCV/LAB/BCA/001
Make:	ROBONIK	Department:	Laboratory
Model:	Prietest Touch	Calibrated On:	26/01/2021
Sl. No:	AT 1821216 RBK	Calibration Due Suggested:	25/01/2022
Type:	Semi Auto	DUC Condition on Receipt:	OK
Range & Least Count:	---		

Traceability Details:

Sl.No.	Test Equipment	Make	Certificate Number	Valid Up to
1	Electrical Safety Analyser	RigelSafeTest60	PSG/CIRD/BMCC/5507/2021	18/01/2022
2	Thermo Hygrometer	HTC	QC/AMS-DTI-004	22/02/2021

Room Temperature: 25°C±2 Room Humidity: 30-60% (At the time of Calibration)

ESA Test Results:

SL.No	Parameter	ESA Reading	Unit	Normal Range	Condition
1	Current	271	mA	500	Normal
2	Frequency	50.03	Hz	49 -50	Normal
3	Mains Voltage Line - Neutral	228.34	Volts	220 - 240	Normal
4	Mains Voltage Line - Earth	228.0	Volts	220 - 240	Normal
5	Mains Voltage Neutral - Earth	4.6	Volts	< 7	Normal

*Electrical Safety: Please check the attached log sheet

SL.No	Parameter	Measured	Standard	Correction	Unit
1	Lamp Voltage	11.55	12.00	-0.45	Volts
2	Detector Sensitivity	-0.00	0.0	0.0	% Absorbance
3	Sipper Volume	346.67	400	-53.33	ml
4	Peristaltic Pump pressure	-13.00	-15.0	-2.00	cmH2O

Note:

1. Calibration Points were selected as per customer request.
2. Each reading were taken by Repeatability Test (i.e.) each reading in a row is a mean of 10 readings.
3. Results Reported are valid at the time of and under the stated conditions of measurements.

Calibrated By:
(Calibration Engineer)

B. S. S.



Approved by:
(Technical Manager)

B. S. S.

ESA Results:

Test Number	Test Standard	Test	Condition	Filter Selection	Reading Value	Reading Unit	Polarity	Neutral	Earth	Applied Parts
1	Earth Bonding	Earth Bond Voltage	Normal	AC+DC	0.3515	Ω	Normal	Closed	Closed	All

2	IEC60601	Leakage: Earth	Normal	AC+DC	285.37	μA	Normal	Closed	Closed	All
3		Leakage: Earth	Normal	AC+DC	267.54	μA	Reversed	Closed	Closed	All
4		Leakage: Enclosure	Normal	AC+DC	0.00	μA	Normal	Closed	Open	All
5		Leakage: Enclosure	Normal	AC+DC	0.00	μA	Reversed	Closed	Closed	All
6		Leakage: Earth	SFC	AC+DC	553.16	μA	Normal	Open	Closed	All
7		Leakage: Earth	SFC	AC+DC	529.17	μA	Reversed	Open	Closed	All
8		Leakage: Enclosure	SFC	AC+DC	288.83	μA	Normal	Closed	Open	All
9		Leakage: Enclosure	SFC	AC+DC	300.22	μA	Reversed	Closed	Open	All
10		Current	Normal	AC+DC	0.275	Amps	Normal	Closed	Closed	All
11		Frequency	Normal	AC+DC	50.09	Hz	Normal	Closed	Closed	All
12		Mains Voltage: Live to Neutral	Normal	AC+DC	201.53	V	Normal	Closed	Closed	All
13		Mains Voltage: Live to Earth	Normal	AC+DC	210.8	V	Normal	Closed	Closed	All
14		Mains Voltage: Neutral to Earth	Normal	AC+DC	9.9	V	Normal	Closed	Closed	All

15	IEC62353	Equipment Leakage	Direct Method	AC+DC	341.55	μA	Normal	Closed	Open	All
16		Equipment Leakage	Direct Method	AC+DC	340.81	μA	Reversed	Closed	Open	All

17	NFPA-99	Ground Leakage	Normal	AC+DC	290.32	μA	Normal	Closed	Closed	All
18		Ground Leakage	Normal	AC+DC	282.65	μA	Reversed	Closed	Closed	All
19		Ground Leakage	SFC	AC+DC	558.11	μA	Normal	Open	Closed	All
20		Ground Leakage	SFC	AC+DC	558.61	μA	Reversed	Open	Closed	All
21		Chassis Leakage	Normal	AC+DC	0.00	μA	Normal	Closed	Closed	All
22		Chassis Leakage	Normal	AC+DC	0.00	μA	Reversed	Closed	Closed	All
23		Chassis Leakage	SFC	AC+DC	295.27	μA	Normal	Closed	Open	All
24		Chassis Leakage	SFC	AC+DC	284.38	μA	Reversed	Closed	Open	All

25	IEC61010	Touch Leakage	Normal	AC+DC	0.00	μA	Normal	Closed	Closed	All
26		Touch Leakage	Normal	AC+DC	0.00	μA	Reversed	Closed	Closed	All
27		Touch Voltage	Normal	AC+DC	5.66	V	Normal	Closed	Closed	All
28		Touch Voltage	Normal	AC+DC	5.66	V	Reversed	Closed	Closed	All
29		Touch Leakage	SFC	AC+DC	274.87	μA	Normal	Closed	Open	All
30		Touch Leakage	SFC	AC+DC	273.00	μA	Reversed	Closed	Open	All
31		Touch Voltage	SFC	AC+DC	5.66	V	Normal	Closed	Open	All
32		Touch Voltage	SFC	AC+DC	5.66	V	Reversed	Closed	Open	All

33	Insulation Testing	Insulation Resistance	Normal	AC+DC	>20	MΩ	Normal	Closed	Closed	All
----	--------------------	-----------------------	--------	-------	-----	----	--------	--------	--------	-----

34	Point to Point Testing	Point to Point Earth Bond Test	Normal	AC+DC	>19.9	Ω	Normal	Closed	Closed	All
35		Point to Point Leakage Test	Normal	AC+DC	0	mA	Normal	Closed	Closed	All
36		Standard Insulation Test	Normal	AC+DC	>20	MΩ	Normal	Closed	Closed	All

Test Passed	Yes	Tested On	26.01.2021	Tested By	
-------------	-----	-----------	------------	-----------	--