



MERAKI ENTERPRISES

Engineering services

meraki.719@gmail.com

+91-8809632355

Meenakshi complex, tower road Nawagunj ,Hazaribag -825301 | Hill view Road , Bariatu ,Ranchi -834009

End user: - Asarfi Hospital –Lab

Equipment	Centrifuge	
Make	Electra BL	
Sl.no	20171114039	
Id no	As/lab/cf/1	
Date of calibration	17-09 -2020	
Calibration due on	16-09-2021)	
Environmental condition	(Temperature \pm 20) degree	
Basis of calibration	Comparison method :	
Traceability	Digital tachometer	
	Balance Make :-mextec Model :-DT-2234c	

Calibration Result


Sl.no	Duc set in rpm knob	Corresponding reading observed through ref.std In rpm	Tolerance \pm 30
1.	3000	2979	
2.	3500	3490	
3	3800	3780	

Remarks: The DUC has been calibrated over its above range .The reading observed are tabulated above

DUC: Device under Calibration

Physical status of the DUC :- OK

Engineer name & Sign :-Md salik Akhtar





MERAKI ENTERPRISES

Engineering services

meraki.719@gmail.com

+91-8809632355

Meenakshi complex, tower road Nawagunj ,Hazaribag -825301 | Hill view Road , Bariatu ,Ranchi -834009

End user: - Asarfi Hospital – Lab

Equipment	Centrifuge	
Make	Accuvet	
Sl.no	50000089	
Id no	As/lab/cf/2	
Date of calibration	17-09 -2020	
Calibration due on	16-09-2021)	
Environmental condition	(Temperature \pm 20) degree	
Basis of calibration	Comparison method :	
Traceability	Digital tachometer	
	Balance Make :-mextec Model :-DT-2234c	

Calibration Result

Sl.no	Duc set in rpm knob	Corresponding reading observed through ref.std In rpm	Tolerance \pm 30
1.	3000	2976	
2.	3500	3480	
3	3800	3789	

Remarks: The DUC has been calibrated over its above range .The reading observed are tabulated above

DUC: Device under Calibration

Physical status of the DUC :- OK

Engineer name & Sign :-Md salik Akhtar