

# **MERAKI ENTERPRISES**

#### **Engineering services**

meraki.719@gmail.com

+91-8809632355

Meenakshi complex, tower road Nawagunj ,Hazaribag -825301 | Hill view Road , Bariatu ,Ranchi -834009

End user: - Asarfi Hospital -Lab

Equipment	Centrifuge	
Make	Electra BL	
Sl.no	20171114039	
Equipment Make Sl.no Id no Date of calibration Calibration due on Environmental condition Basis of calibration	As/lab/cf/1	
Date of calibration	17-09 -2020	
Calibration due on	16-09-2021)	
Environmental condition	(Temperature ± 20) degree	
Basis of calibration	Comparison method :	
Traceability	Digital tachometer	
	Balance Make :-mextec Model :-DT-2234c	6


### Calibration Result

Sl.no	Duc set in	Corresponding reading observed through ref.std	Tolerance±30
	rpm knob	In rpm	
1.	3000	2979	
2.	3500	3490	
3	3800	3780	

Remarks: The DUC has been calibrated over its above range .The reading observed are tabulated above

DUC: Device under Calibration Physical status of the DUC :- OK

Engineer name & Sign :-Md salik Akhtar





# MERAKI ENTERPRISES

### **Engineering services**

meraki.719@gmail.com

+91-8809632355

Meenakshi complex, tower road Nawagunj ,Hazaribag -825301 | Hill view Road , Bariatu ,Ranchi -834009

End user: - Asarfi Hospital - Lab

Equipment	Centrifuge		
Make	Accuvet		
Sl.no	50000089		
ld no	As/lab/cf/2		
Date of calibration	17-09 -2020		
Calibration due on	16-09-2021)		
Environmental condition	(Temperature ± 20) degree		
Basis of calibration	Comparison method :		
Traceability	Digital tachometer		
÷	Balance Make :-mextec Model :-DT-2234c		

#### Calibration Result

Sl.no	Duc set in rpm knob	Corresponding reading observed through ref.std  In rpm	Tolerance ± 30
1.	3000	2976	
2.	3500	3480	
3	3800	3789	

Remarks: The DUC has been calibrated over its above range .The reading observed are tabulated above

DUC: Device under Calibration Physical status of the DUC :- OK

Engineer name & Sign :-Md salik Akhtar

