

Ace Medical Solutions (India) Pvt. Ltd.

An ISO 9001-2015 Certified Company

No : 3/751, 1st Cross Street, Surveyor Colony, K.Pudur, Madurai - 625 007.

Phone : 0452 - 2561691 Mobile : +91 94434 74610

AMS
Healthcare

GSTIN. 33AAHCA8053H1ZR • DL No. MDU/4205/20B,MDU/3971/21B • CIN : U33110TN2009PTC072140

CALIBRATION CERTIFICATE

Customer Name & Address:	M/S. Priya Clinical Laboratory, 7/8A, North Car Street, (Chandhu), Thiruchendur - 628 215.	Certificate No:	AMS/LAB/2888817
		Issuing Date:	15/12/2020
		Page No:	1 of 2

Details of Device under Calibration (DUC):

DUC:	Bio Chemistry Analyser	Id. No:	PCL/LAB/BCA/001
Make:	ERBA	Department:	Laboratory
Model:	Chem 5 Plus V2	Calibrated On:	14/12/2020
Sl. No:	C171172	Calibration Due Suggested:	13/12/2021
Type:	Semi Auto	DUC Condition on Receipt:	OK
Range & Least Count:	---		

Traceability Details:

Sl.No.	Test Equipment	Make	Certificate Number	Valid Up to
1	Electrical Safety Analyser	RigelSafeTest60	PSG/CIRD/BMCC/4424/2020	19/01/2021
2	Thermo Hygrometer	HTC	QC/AMS-DTI-004	22/02/2021

Room Temperature: 25°C±2 Room Humidity: 30-60% (At the time of Calibration)

ESA Test Results:

SL.No	Parameter	ESA Reading	Unit	Normal Range	Condition
1	Current	380	mA	1	Normal
2	Frequency	50.0	Hz	49 -50	Normal
3	Mains Voltage Line - Neutral	250.8	Volts	220 - 240	Abnormal
4	Mains Voltage Line - Earth	242.9	Volts	220 - 240	Abnormal
5	Mains Voltage Neutral - Earth	11.7	Volts	< 7	Abnormal

*Electrical Safety: Please check the attached log sheet

SL.No	Parameter	Measured	Standard	Correction	Unit
1	Lamp Voltage	11.68	12.00	-0.32	Volts
2	Detector Sensitivity	-0.00	0.0	0.0	% Absorbance
3	Sipper Volume	350	350	0.0	µl
4	Peristaltic Pump pressure	-15.0	-15.0	0.0	cmH2O

Note:

1. Calibration Points were selected as per customer request.
2. Each reading were taken by Repeatability Test (i.e.) each reading in a row is a mean of 10 readings.
3. Results Reported are valid at the time of and under the stated conditions of measurements.

Calibrated By:

(Calibration Engineer)

B. Srinivasan



Approved by:

(Technical Manager)

B. Srinivasan

ESA Results:

Test Number	Test Standard	Test	Condition	Filter Selection	Reading Value	Reading Unit	Polarity	Neutral	Earth	Applied Parts
1	Earth Bonding	Earth Bond Voltage	Normal	AC+DC	0.11535	Ω	Normal	Closed	Closed	All
2	IEC60601	Leakage: Earth	Normal	AC+DC	337.25	μA	Normal	Closed	Closed	All
3		Leakage: Earth	Normal	AC+DC	316.18	μA	Reversed	Closed	Closed	All
4		Leakage: Enclosure	Normal	AC+DC	0.00	μA	Normal	Closed	Open	All
5		Leakage: Enclosure	Normal	AC+DC	0.00	μA	Reversed	Closed	Closed	All
6		Leakage: Earth	SFC	AC+DC	653.74	μA	Normal	Open	Closed	All
7		Leakage: Earth	SFC	AC+DC	625.39	μA	Reversed	Open	Closed	All
8		Leakage: Enclosure	SFC	AC+DC	341.35	μA	Normal	Closed	Open	All
9		Leakage: Enclosure	SFC	AC+DC	354.80	μA	Reversed	Closed	Open	All
10		Current	Normal	AC+DC	0.38	Amps	Normal	Closed	Closed	All
11		Frequency	Normal	AC+DC	50	Hz	Normal	Closed	Closed	All
12		Mains Voltage: Live to Neutral	Normal	AC+DC	250.8	V	Abnormal	Closed	Closed	All
13		Mains Voltage: Live to Earth	Normal	AC+DC	242.9	V	Abnormal	Closed	Closed	All
14		Mains Voltage: Neutral to Earth	Normal	AC+DC	11.7	V	Abnormal	Closed	Closed	All
15		IEC62353	Equipment Leakage	Direct Method	AC+DC	403.65	μA	Normal	Closed	Open
16	Equipment Leakage		Direct Method	AC+DC	402.77	μA	Reversed	Closed	Open	All
17	NFPA-99	Ground Leakage	Normal	AC+DC	343.10	μA	Normal	Closed	Closed	All
18		Ground Leakage	Normal	AC+DC	334.04	μA	Reversed	Closed	Closed	All
19		Ground Leakage	SFC	AC+DC	639.59	μA	Normal	Open	Closed	All
20		Ground Leakage	SFC	AC+DC	660.17	μA	Reversed	Open	Closed	All
21		Chassis Leakage	Normal	AC+DC	9.00	μA	Normal	Closed	Closed	All
22		Chassis Leakage	Normal	AC+DC	0.00	μA	Reversed	Closed	Closed	All
23		Chassis Leakage	SFC	AC+DC	348.95	μA	Normal	Closed	Open	All
24		Chassis Leakage	SFC	AC+DC	336.08	μA	Reversed	Closed	Open	All
25	IEC61010	Touch Leakage	Normal	AC+DC	0.00	μA	Normal	Closed	Closed	All
26		Touch Leakage	Normal	AC+DC	0.00	μA	Reversed	Closed	Closed	All
27		Touch Voltage	Normal	AC+DC	6.69	V	Normal	Closed	Closed	All
28		Touch Voltage	Normal	AC+DC	6.69	V	Reversed	Closed	Closed	All
29		Touch Leakage	SFC	AC+DC	324.85	μA	Normal	Closed	Open	All
30		Touch Leakage	SFC	AC+DC	322.64	μA	Reversed	Closed	Open	All
31		Touch Voltage	SFC	AC+DC	6.69	V	Normal	Closed	Open	All
32		Touch Voltage	SFC	AC+DC	6.69	V	Reversed	Closed	Open	All
33	Insulation Testing	Insulation Resistance	Normal	AC+DC	>20	MΩ	Normal	Closed	Closed	All
34	Point to Point Testing	Point to Point Earth Bond Test	Normal	AC+DC	>19.9	Ω	Normal	Closed	Closed	All
35		Point to Point Leakage Test	Normal	AC+DC	0	mA	Normal	Closed	Closed	All
36		Standard Insulation Test	Normal	AC+DC	>20	MΩ	Normal	Closed	Closed	All
Test Passed	Yes	Tested On	12.12.2020	Tested By	B. BR					

