


Call 0471 - 2982488 / 9400 101 488 | Email labxmedicalsystems@labx.in



Medonic

Instrument Calibration/Validation Certificate

Customer Name	Nirnaya Diagnostics Centre, Trivandrum
Address	Mainroad, Kunnathukal, Karakonam P O , Trivandrum
Instrument	Medonic M20B
Serial No.	19321
Contract Type	WARANTY <input type="checkbox"/> AMC <input type="checkbox"/> RRC <input type="checkbox"/>
Validation Date	03-11-2021
Next due date	03-11-2022

Instrument Condition:

- Room is Air Conditioned Yes No
- Power Supply Earthing less than 5 V Yes No
- Room Working Environment is Good Yes No

Initial Check:

- Turn Valve Calibration : OK
- Adjustment of the HB Lamp : OK
- HB LED Current Setting : 3420
- Bi-Stable Solenoid Valves : OK
- Measuring Chamber (Blank & Noise Test) : OK
- Check functioning of Waste Pump : OK
- Check functioning of Slave Pump : OK
- Check Tubings : OK
- Measured Parameter calibration Factor : OK

Performance Validation:

Lot No. of Boule Controls: Normal:

High:

Normal Control	Observed	Mean	Tolerance	Remarks
RBC				
WBC				
MCV				
HGB				
PLT				
High Control				
RBC				
WBC				
MCV				
HGB				
PLT				

Power Supply				
	Type	Output Voltage	Neu/ Earth	Room Environment
UPS	<input checked="" type="checkbox"/> Online	V	V	Air Conditioned – Yes/No
	<input type="checkbox"/> Offline			Room Temperature 27°C

Remarks:

Instrument is calibrated and working in good condition. Tested Samples and found results are satisfactory.

This Calibration is valid from 03-11-2021 to 02-11-2022.

Next Calibration is due on 03-11-2022.

Performed by,

Amal V K

Service Engineer

Mob: +91 9495500403