

CALIBRATION CERTIFICATE

ULR-CC278222030005898F

Certificate No. : BRMTL/01/522100227-A1	Date of Issue	: 06-06-2022
Name and address of the Customer M/s. ALPHA LIFECARE , No.17 Bashyam Street, Manjakuppam , Cuddalore - 607001.	Date of Receipt of Item	: 02-06-2022
	Date of Calibration	: 02-06-2022
	Calibration Due	: 01-06-2023
	(As Per Customer Request)	
	Customer Reference	: On-Site Confirm 02-06-2022

1. DESCRIPTION OF DEVICE UNDER CALIBRATION (DUC)

Name of the DUC	: ELECTROLYTE ANALYZER	Receiving Condition of DUC	: Satisfactory
Make	: LANDWIND	Reference Document	: As Per Manufacturer Specification
Model	: LWE60A	Cal. Procedure Ref. No.	: BRMTL/WI/418
Sl.No.	: LWE20180605001	Environmental Condition	: Temp : 23.5°C / RH : 52 %
Identification	: ---	Calibrated at	: Onsite
Location	: LAB		

2. DETAILS OF MASTER USED

Standard Instrument Used	Make / Model	SL. No. / ID No.	Traceable To / Certificate No.	Validity
Electrical Safety Analyzer	Rigel Medical / 288+	48K-0413 BRMTL-315	ACCS211066	10.09.2022
Electrical Safety Analyzer	Rigel Medical / 288+	48K-0413 BRMTL-315	CRMTL/01/422100328-A1	22.04.2023

The Masters are traceable to National / International standards as per ISO/IEC 17025

FIELD - MEDICAL DEVICES

Calibration Results

3. VISUAL INSPECTION

SL. No.	Description	Remarks	
		Pass	Fail
1	Device Clean and Decontaminated	√	
2	Physical damage	√	
3	Power cord check	√	
4	Display intensity adequate for day time use	√	
5	Alarm Function	√	

4. ELECTRICAL SAFETY

4.1 LOAD TEST (MAINS VOLTAGE)

SL. NO.	Specification	Measured Value (V)	Allowable Limit (V)	Uncertainty ± (%)	Remarks
1	Live to Neutral	232	230 ± 10 %	7.59	Pass
2	Live to Earth	235	230 ± 10 %	7.59	Pass

CALIBRATED BY (CALIBRATION ENGINEER)

AUTHORIZED BY (QM/TM/DY.TM/ST/Er)


UDAYAPPAN S


KAMALAKANNAN R

This Report refers only to the sample submitted and may not be reproduced in full or in part, without written permission from Quality Manager Roots Metrology & Testing Laboratory, Bangalore.

01 of 02

ULR-CC278222030005898F

Certificate No. : BRMTL/01/522100227-A1

4.2 GROUND WIRE RESISTANCE

SL. No.	Specification	Measured Value (Ω)	Allowable Limit (Ω)	Uncertainty ± (%)	Remarks
1	Earth Wire Resistance	0.132	<0.2	9.14	Pass

4.3 INSULATION TEST

SL. NO.	Specification	Measured Value (MΩ)	Allowable Limit (MΩ)	Uncertainty ± (%)	Remarks
1	Mains to Protective Earth	>100	>2	8.1	Pass

4.4 EARTH LEAKAGE

SL. NO.	Specification	Measured Value (μA)	Allowable Limit (μA)	Uncertainty ± (%)	Remarks
1	Normal Condition	122	<5000	8.21	Pass
2	Open Neutral (SFC*)	166	<10000	8.21	Pass

4.5 ENCLOSURE LEAKAGE

SL. NO.	Specification	Measured Value (μA)	Allowable Limit (μA)	Uncertainty ± (%)	Remarks
1	Normal Condition	30	<100	8.21	Pass
2	Open Neutral (SFC*)	62	<500	8.21	Pass

5. REMARKS

- The calibration results reported corresponds to the particular item mentioned above.
- This Certificate refers to the values obtained at the time of calibration and under the above stated conditions.
- All Calibrations are done in SI units and are traceable to National/International standards as required in ISO/IEC/17025.
- Certificate will not be reproduced except in full without the written approval of the Laboratory.
- The reported uncertainty of measurement is stated as the standard uncertainty in measurement multiplied by the coverage factor k=1.96, which for a normal distribution corresponds to a coverage probability 95%.
- SFC - Single Fault Condition.

CALIBRATED BY (CALIBRATION ENGINEER)

AUTHORIZED BY (QM/TM/DY.TM/Sr.Er)

This Report refers only to the sample submitted and may not be reproduced in full or in part, without written permission from Quality Manager Roots Metrology & Testing Laboratory, Bangalore.

UDAYAPPAN S

KAMALAKANNAN R

02 of 02

Calibration Label / Status :

White : Calibrated



Green : Accepted - Valid for use



Yellow : Limited use (Refer report)



Red : Rejected-Out of use (Refer report)



* NEXT CALIBRATION DUE AS PER CUSTOMERS PLAN AND REQUIREMENT