

**CALIBRATION CERTIFICATE: PRETEST TOUCH**

Customer Name: The Medical Officer	Model : Prietest touch
Address: Govt Urban Primary Health Centre	S.No : AT0730810RBK
VVM HOME	Date of Calib., : 26.09.2023
	Due date Calib., : 25.09.2024
	Calibrated By : krishnakumar

UPS Power Supply	Observed Reading	Remarks
Earth To Neutral ( 0 - 3V AC )	0VAC	
Earth to Phase ( 225 - 230VAC )	226VAC	Measured Voltages are within the specifications.
Phase to Neutral ( 225 - 230VAC )	225VAC	

<b>Measuring Unit :</b>	
Voltage	6 v
<b>Expected Reading</b>	<b>Observed Reading</b>
	6.01v
	No adjustments

	Good/ No Good	Remarks
Pump	Good	
Filterwheel motor	Good	Performance of the parts are in well within working specifications.
Flowcell condition	OK	
Lens check	OK	

**Filters Check:**

Wavelength	Range	Amplitude	Delta
340	3.00-11.00	3.921	0.001
405	3.00-11.00	5.214	0.004
505	3.00-11.00	5.487	0.001
545	3.00-11.00	5.216	0.001
578	3.00-11.00	5.458	0.003
630	3.00-11.00	5.224	0.001