



ELECTRICAL SAFETY TESTING/ CALIBRATION

Report No : HBMS/CAL/23-24		Calibration Date : 27.09.2023
		Calibration Valid : 26.03.2024
1.1 CUSTOMER DETAILS:		
Name and Address of the organization		M/S, PRIMARY HEALTH CENTRE, THANEERPANTHAL PALAYAM, NAMAKKAL.
1.2. DESCRIPTION OF DEVICE UNDER TEST (DUT):		
EQUIPMENT NAME		MICROSCOPE
i	Manufactured by	DALAL
ii	Model	-----
iii	Serial No	PHC/TRM/MS/001
iv	Location	LABORATOY

2.CONDITION OF THE ITEM WHEN RECEIVED
No visible damages and in working order

3.TEST DONE	Electrical safety/ Performance Testing
--------------------	--

4. STATUS						
Manufactures Specification	User specification	Within specification	Out of specification	Calibration	Electrical Safety Test	Performance Analysis
√	-	√	-	-	√	-





5.TRACEABILITY DETAILS OF INSTRUMENTS USED FOR TESTING					
S.no	Name of the instrument	Make	Model	Serial no	Cal Due
1.	Electrical safety analyser	Fluke	Esa612	3005050	07-OCT-2023

6.ELECTRICAL SAFETY TEST				
S.NO	PARAMETER	OBSERVED VALUE	ACCEPTANCE LIMITS AS PER THE STD	REMARKS
1.	Protective earth resistance	0.129Ω	<0.3 Ω	Ok
2.	Earth leakage	134.21μA	<210 μA NC	Ok
3.	Patient leakage current	NA	<100 μA BF	Ok
4.	Equipment current	0.3A	As per the manufacture spec	Ok
5.	Mains voltage (P-E)	230.5V	--	Ok
6.	Mains voltage (P-N)	231.2V	--	Ok
7.	Mains voltage (N-E)	1.0V	<5V	Ok
8.	Enclosure leakage current	50 μA	<100 μA (normal)	Ok
9.	Insulation resistance	OL	>100 M Ω	Ok

S.NO	7.Remarks
1.	This report is applicable to the sample tested only
2.	The instrument used for testing are valid calibration and are traceable to national standards
3.	Parameter of the DUT were verified and found to be within the specified limits

Verified by :





Trust & Care



heartbeat

Medical Systems



No. 42/1, Navaindia Road,Peelamedu,
Coimbatore-641 004.

99400 28355, 97512 06106
88833 15662

hbmedicalsystem@gmail.com
hbmssales@gmail.com