

CALIBRATION REPORT


Report No : HBMS/CAL/23-24		Calibration Date : 30.09.2023
		Calibration Valid: 29.03.2024
1.1.CUSTOMER DETAILS:		
Name and Address of the organization		M/s, UPGRADED PRIMARY HEALTH CENTRE, OLD SURAMANGALAM, SALEM.
1.2. DESCRIPTION OF DEVICE UNDER TEST (DUT):		
EQUIPMENT NAME		CENTRIFUGE
i	Manufactured by	TANSACS
ii	Model	---
iii	Serial No	09325
iv	Location	LABORATORY

CALIBRATION WORKSHEET

Tabulation For – Centrifuge

S.no	Unit under test IN Minutes	Observed speed tachometer in RPM	Deviation measured \pm RPM
1	1000	1003	3
2	1200	1202	2
3	1500	1501	1
4	2000	2000	0

Acceptable deviation is \pm 5 RPM it depends on Max Speed Range



S.no	Unit under test in minutes	Standard reading Digital Timer in minutes	Deviation measured in minutes
1	05.0	05.1	0.1
2	10.0	10.2	0.2
3	15.0	15.1	0.1
4	20.0	20.2	0.2

Acceptance deviation: ± 0.5 seconds

Testy equipment used

The calibration was performed by using Digital Multimeter & PT -100 sensor, Digital Timer (Stop Watch) and Digital Tachometer (non - contact) measured has been inspected in accordance with our inspection procedures to meets manufactures specification .

Remarks

This certificate may not be reproduced other than is full Except prior permission of laboratory.

Verified by : 