



ROOTS INDUSTRIES INDIA LIMITED
ROOTS METROLOGY & TESTING LABORATORY
 R.K.G Industrial Estate, Ganapathy, Coimbatore-641 006,India
 Phone :9585840192/9003432356



NABL/ILAC/024

NABL ACCREDITATION
 CERTIFICATE NO CC-2752

CALIBRATION CERTIFICATE

ULR Number: CC275219000083790F

| | |
|--|---|
| Name and address of the customer The Medical officer Government primary health centre yembal -pudukkottai(dist) | Certificate no : Rmtl/01/319107848/6 |
| | Date of calibration :19/011/2022 |
| | Suggested calibration due : 18/11/2023 |
| | Customer po .reference.& date: |

1.DESRIPTION OF DUC

| | |
|---|--|
| Name Of The Duc : SEMIAUTO ANALYSER Make : genuinebiosystem Model : gb235 Sl.No : 2149 Range/Size : 230v | Receiving Condition Of Duc :Good Ref. Document :As Per Manufactures Specification Environmental Condition :25.3 Deg & 54.3% Rh Uncertainty Of Measurement :As Per Report Location : LAB |
|---|--|

THE MASTERS ARE TRACEABLE TO NATIONAL/INTERNATIONAL STANDARDS AS PER ISO/IEC 17025.

2.DETAILS OF MASTER USED

| Standard Instrument Used | Make/ Model | Id No | Traceable To/Certificate No | Validity |
|---|-------------|-----------|---|----------|
| Decade Megohm | Vaisashika | Rml-230 | Vaiseshika,Ambala Cantt/Ved/Nabl/18-19(Et)/92 | 1-6-2023 |
| Multi Product Calibrator | Fluke | Rml-262 | Wavecal,Blr/Cs-18/01-01 | 1-6-2023 |
| Multi Product Calibrator (Ac/Dc Current Coil) | Transmille | Rml-252-1 | Wavecal,Blr/Cs-18/69-01 | 1-6-2023 |
| Leakage Current Tester | Htc/CI-2054 | Rml-254-1 | Rmtl/01/319107848 | 1-6-2023 |

CALIBRATION FIELD: Electro Technical (Voltage Calibration -Ac)

| Sl.no | Range | Master readings v | Calibrated values v | Error observed v | Uncertainty v |
|-------|-------------|-------------------|---------------------|------------------|---------------|
| 1 | 0 v to 400v | 230 | 231 | 1 | 0.055 |

CURRENT CALIBRATION Ac Current @50Hz

| Sl.no | Range | Master readings mA | Calibrated values mA | Error observed mA | Uncertainty mA |
|-------|-----------|--------------------|----------------------|-------------------|----------------|
| 1 | 40Ma-100A | 2 | 2.002 | -0.002 | 0.045 |

Resistance calibration

| Sl.no | Range | Master readings ohms | Calibrated values ohms | Error observed ohms | Uncertainty Ohms |
|-------|-------|----------------------|------------------------|---------------------|------------------|
| 1 | 40 | 39 | 39.01 | 0.001 | 0.007 |

4.remarks

4.1 uncertainty estimated for a confidence level of 95% at the k factor=2


4.2the reported results are valid only for the condition of the inst./gauge received at the time of and under the condition of the calibration

4.3 DUC -device under calibration

Calibration label /status : Calibration result pass & fail are indicated


 CALIBRATION ENGINEER


 CALIBRATION SEAL


 AUTHORIZED SIGN

This Report Refers Only To The Sample Submitted And May Not Be Reproduces In Full Or In Part, Without Written Permission From Roots Metrology & Testing Laboratory, Coimbatore, cell:9585840192.