



# GC MEDICAL TECHNOLOGIES

No.60, House #1533, 12th Cross, Prashanth Nagara, T. Dasarahalli,  
Bangalore-560057, E-mail : gcmicaltechnologies@gmail.com

Website : www.gcmicaltechnologies.com

Phone : 9844903040, 9036689865, GSTIN : 29BCJPJ7451A1ZN

CERTIFICATE OF CALIBRATION			
Customer Name	Diagnostica Span Pvt Ltd.	Page No.	1 of 2
		Certificate No.	GCMT/23/016-02
Address	Ground Floor, Deccan Central, No.79, 40 <sup>th</sup> Main, MEI Road, 2 <sup>nd</sup> Stage, Industrial Suburb, Yeshwanthpur, Bengaluru - 560022	Date of Calibration	19/04/2023
		Valid Upto	18/04/2024
		Date of Issue	21/04/2023

Equipment Details				
Equipment Name	Make	Model	Serial Number	Department
Microscope	Magnus	CH20iLed	21F0682	Clinical Pathology

Calibration Standards					
Test Equipment	Manufacturer	Model	Serial Number	Cal Date	Due Date
Electrical Safety Analyzer	Fluke	ESA 612	5928535	21/09/2022	21/09/2023

Calibration Status		
Pass <input checked="" type="checkbox"/>	Fail <input type="checkbox"/>	Report Attached

**Note:**

- > This result of calibration refers to only to the particular items submitted for calibration.
- > The above result is valid at the time of and under the stated conditions measurement.
- > Decision rule – Simple acceptance: where "Pass" indicates measured value is within/equal to tolerance limit / accuracy & "Fail" indicates measured value is out of tolerance limit/accuracy, without considering measurement uncertainty.

Calibrated By:

*Niranjan*  
Niranjan

Calibration Engineer



Authorized By:

*Harish*  
Harish  
Technical Director



Test Setup	
Operator ID:	GC MEDICAL
Calibration Date :	21.09.2022
Firmware Version :	2.12.01
Serial Number:	5928535

Electrical Safety Test					
Description	Measured Value	Units	High Limits	Low Limits	Status
Main Voltage - Live to Neutral	231.1	V	260	110	Pass
Main Voltage - Neutral to Earth	3.0	V	5	0	Pass
Main Voltage - Live to Earth	230.1	V	260	110	Pass
Equipment Current	0.1	A	5	0.1	Pass
Direct Equipment Leakage Normal Condition	10.5	uA	500	0.1	Pass

**Note :** Limits are as per manufacturer's specification.

**Remarks:** Unit Test Passed





# GC MEDICAL TECHNOLOGIES

No.60, House #1533, 12th Cross, Prashanth Nagara, T. Dasarahalli,  
Bangalore-560057, E-mail : gcmmedicaltechnologies@gmail.com  
Website : www.gcmmedicaltechnologies.com  
Phone : 9844903040, 9036689865, GSTIN : 29BCJPJ7451A1ZN

## CERTIFICATE OF CALIBRATION

Customer Name	Diagnostica Span Pvt Ltd.	Page No.	1 of 2
		Certificate No.	GCMT/23/016-03
Address	Ground Floor, Deccan Central, No.79, 40 <sup>th</sup> Main, MEI Road, 2 <sup>nd</sup> Stage, Industrial Suburb, Yeshwanthpur, Bengaluru - 560022	Date of Calibration	19/04/2023
		Valid Upto	18/04/2024
		Date of Issue	21/04/2023

### Equipment Details

Equipment Name	Make	Model	Serial Number	Department
Microscope	Magnus	MX21iLED	22D0683	Pathology Doctor Room

### Calibration Standards

Test Equipment	Manufacturer	Model	Serial Number	Cal Date	Due Date
Electrical Safety Analyzer	Fluke	ESA 612	5928535	21/09/2022	21/09/2023

### Calibration Status

Pass <input checked="" type="checkbox"/>	Fail <input type="checkbox"/>	Report Attached
--	-------------------------------	-----------------

#### Note:

- > This result of calibration refers to only to the particular items submitted for calibration.
- > The above result is valid at the time of and under the stated conditions measurement.
- > Decision rule – Simple acceptance: where "Pass" indicates measured value is within/equal to tolerance limit / accuracy & "Fail" indicates measured value is out of tolerance limit/accuracy, without considering measurement uncertainty.

Calibrated By:

  
Niranjana  
Calibration Engineer



Authorized By:

  
Harish  
Technical Director





Test Setup	
Operator ID:	GC MEDICAL
Calibration Date :	21.09.2022
Firmware Version :	2.12.01
Serial Number:	5928535

Electrical Safety Test					
Description	Measured Value	Units	High Limits	Low Limits	Status
Main Voltage - Live to Neutral	227.8	V	260	110	Pass
Main Voltage - Neutral to Earth	2.5	V	5	0	Pass
Main Voltage - Live to Earth	227.7	V	260	110	Pass
Equipment Current	0.1	A	5	0.1	Pass
Direct Equipment Leakage Normal Condition	30.1	uA	500	0.1	Pass

**Note :** Limits are as per manufacturer's specification.

**Remarks:** Unit Test Passed

