



A A CALIBRATION PVT. LTD.

CALIBRATION CERTIFICATE

7.8F-01



CC - 2646

Certificate No	AACPL / 09164F	Field	Thermal	Group	Temp. & RH	Page No.	1 of 1
SRF No & Date	231215.6	DT - 15 / 12 / 2023		ULR No.	CC2646230000 09164F		
Calibration Method :	Comparison Method			Accuracy			
Company Name	M/s Krsnaa Diagnostics Ltd.			Calibration Date	16.12.2023		
Address	DH Civil Hospital Guru Teg Bahadur Nagar Tarn Taran			Recommended Date for Next Calib	15.12.2024		
				Certificate Issue Dt.	18.12.2023		
				UUC Condition	Good		

Calibration Instrument Detail

Sl	Instrument Name	Range	Least Count	Make / SI.No.	Party ID / Location
1	Dig. Thermo - Hygrometer	-10 to 50 °C 10 to 99 % RH	0.1 °C / 1 % RH	HTC -----	KDTPPBPTM14 Phelebo

Standard Equipments Used (Traceable to National Standard)

Sl	Instrument Name	Make/SI.No	Calibrated At	Cal Certificate No	Cal. Valid Upto
1	Dig. Hygrometer With Sensor	Polltech/20275542	NCL	NCL/A/2023/67/01	21/01/2024
2	Humidity Chamber	Indecon / -----	-----	-----	-----

Reference Standard	Calibration Purpose	Humidity	Temperature	Calibration Performed At
Comparison Method	Temp. & RH Measurement	55 % RH	25.2 °C	Laboratory

Calibration Procedure

Comparison With Standard Sensors as per Calibration Procedure Manual AACPL/ CP / 02 Section No - CPTH - 07

Calibration Points :- Temp. 15, 25 & 40 °C Relative Humidity 30, 60 & 90 % RH

Calibration Results (Temperature at 50 % RH)

Sl. No.	Master Value on Std. (In °C)	UUC Value (In °C)	Deviation (In °C)	Uncertainty at approx 95% confidence Level and coverage factor k =2 is ± (°C)
1	15.07	15.4	0.33	0.47
2	25.12	25.6	0.48	0.47
3	40.15	40.7	0.55	0.47

Calibration Results (Humidity at 25 °C)

Sl. No.	Master Value on Std. (In % RH)	UUC Value (In % RH)	Deviation (In % RH)	Uncertainty at approx 95% confidence Level and coverage factor k =2 is ± (%RH)
1	30.08	31	0.92	1.77
2	60.11	61	0.89	1.77
3	90.14	91	0.86	1.77

Note

- 1 The calibration results reported in this calibration certificate are valid at the time of & under stated condition
- 2 This certificate cannot be reproduced except in full without our prior permission in writing
- 3 This certificate refers only to the particular item(s) submitted for calibration
- 4 UUC - Unit under calibration

----- End of Certificate -----

Awasth
Calibrated by



Approved by
Shoopesh Kumar
Shoopesh Kumar
(Tech. Manager)