



TBS INDIA

TELEMATIC AND BIOMEDICAL SERVICES PVT. LTD.

CERTIFICATE OF PERFORMANCE FOR DIGITAL THERMOMETER

ISSUED TO : RRIUM SRINAGAR J&K
 CERTIFICATE NO : TBS/CAL/RRIUMSJ&K/24/06
 LOCATION/DEPT. : BIOCHEMISTRY DATE : 12.01.2024
 ASSET NO : NIL MODEL NO : NIL
 MANUFACTURER : ACETEQ SERIAL NO : NIL

CALIBRATION STANDARD USED

S.No	Asset No	Test Equipment	Manufacturer	Model No	Serial No	Cal. Date	Cal. Due Date
1	TBS/TE/0143	DIGITAL THERMOMETER	WACO	800	110589	20.01.2023	20.01.2024

CALIBRATION RESULTS

S.No	Parameters	Unit	Set Value	Measured Value	Acceptable Range	Remarks
1	Temperature	°C	32	32.2	± 0.3 °C	PASS
			36	36.1	± 0.3 °C	PASS

Calibration Passed: YES NO


Calibration Done Date: **12.01.2024**

Calibration Due Date: **11.01.2025**

Calibrated By: *Shahid Hussain*



Approved By: _____



The above mentioned instrument has been certified with accuracy guidelines traceable to the National / International Standards

5th Floor, Arden Fair, Opp Benniganahalli Ring Road Flyover, Pai Layout, Near Tin Factory, Old Madras Road,
 Bangalore – 560016, Tel: +91 80 40545050 Fax: +91 80 40545055
 Email: info@tbs-india.com Website: www.tbs-india.com

TBS INDIA

TELEMATIC AND BIOMEDICAL SERVICES PVT. LTD.

CERTIFICATE OF PERFORMANCE FOR **INCUBATOR**

ISSUED TO : RRIUM SRINAGAR J&K
 CERTIFICATE NO : TBS/CAL/RRIUMSJ&K/24/09
 LOCATION/DEPT. : BIOCHEMISTRY DATE : 12.01.2024
 ASSET NO : NIL MODEL NO : NIL
 MANUFACTURER : SENTWIN INDIA SERIAL NO : NIL

CALIBRATION STANDARD USED

S.No	Asset No	Test Equipment	Manufacturer	Model No	Serial No	Cal. Date	Cal. Due Date
1	TBS/TE/0143	DIGITAL THERMOMETER	WACO	800	110589	20.01.2023	20.01.2024
2	TBS/TE/0195	ELECTRICAL SAFETY ANALYZER	RIGEL MEDICAL	288+	28J-0600	12.04.2023	11.04.2024

CALIBRATION RESULTS

S.No	Parameters	Unit	Set Value	Measured Value	Acceptable Range	Remarks
1	TEMPERATURE	°C	25	25.0	± 0.3 °C	PASS
			30	29.9	± 0.3 °C	PASS
			37	37.1	± 0.3 °C	PASS
			40	40.2	± 0.3 °C	PASS

Electrical Safety Test Passed as per IEC Standard 60601-1

Calibration Passed: YES NO


Calibration Done Date: **12.01.2024**

Calibration Due Date: **11.01.2025**

Calibrated By: *Shahid Hussain*




Approved By: _____



The above mentioned instrument has been certified with accuracy guidelines traceable to the National / International Standards

Calibration Certificate

Tests performed by: TBS India TELEMATIC AND BIOMEDICAL SERVICES PVT LTD.	On behalf of: RRIUM SRINAGAR J&K	Test Dates: 12 JAN 2024
		Re-Test Date: 11 JAN 2025
		Test Interval: 12 months
Asset: NIL	Overall Status: Pass	

Description:	Test Equipment used:		
Description : INCUBATOR Certificate No : TBS/CAL/RRIUMSJK/24/09	Model	Serial No.	Protocol
	Rigel 288+/62353+	28J-0600	Automatic

Test	Mains	SRC	AP	Type	Limit	Result	Units	Status
Earth Bond	-	-	-	-	0.200	0.176	Ω	Pass
Live Voltage	-	-	-	-	0	230	V	Info
Neutral Voltage	-	-	-	-	0.00	0.00	V	Info
Load Current	-	-	-	-	0.00	0.00	A	Info
Load Test	-	-	-	-	0.00	0.00	kVA	Info
Earth Leakage (Direct)	-	-	-	-	5,000	67	μA	Pass
Earth Leakage (Direct)	-	Neutral O/C	-	-	10,000	125	μA	Pass
Earth Leakage (Direct)	Reversed	-	-	-	5,000	67	μA	Pass
Earth Leakage (Direct)	Reversed	Neutral O/C	-	-	10,000	125	μA	Pass
Enclosure Leakage (60601)	-	-	-	-	100	<4	μA	Pass
Enclosure Leakage (60601)	-	Earth O/C	-	-	500	13	μA	Pass
Enclosure Leakage (60601)	-	Neutral O/C	-	-	500	<4	μA	Pass
Enclosure Leakage (60601)	Reversed	-	-	-	100	<4	μA	Pass
Enclosure Leakage (60601)	Reversed	Earth O/C	-	-	500	13	μA	Pass
Enclosure Leakage (60601)	Reversed	Neutral O/C	-	-	500	<4	μA	Pass

Signature : _____

Tested by: _____

