

Calibration Certificate

This is to Certify that Biochemistry Analyzer Meril **AutoQuant-200Excelus** Instrument Sr. No. **AQ-060177** Installed at **Advance Hospital Care Solution-Krishnanagar** has been calibrated by our engineer on **10-Oct-2024** with appropriate and sophisticated tools. Below parameter has been calibrated:

TEST ITEMS AND RESULT

Appearance	No Imbalance Probe Movement
Leakage in Water tubing or CRU	No water leakage
Ambient temp (15- 32) Degree	24.0 degree C
Lamp Check	Ok
Sample Dispersing Volume	In range (0 to 30 ul)
Reagent cooling Temperature	2.8 ° C (0 to 15 Degree)
Optical Path length	0.65
Waster & Water Sensor	Working Properly
Threshold value	±34000 (≥25,000)
Valve & Motor	Working Properly
Reagent Dispensing Volume	In range (0 to 150 ul)
Power Supply and Earthing	230 Volts and Grounding less then 5 V
CV-Kinetic/End point/two Point	CV- 1.77% /2.42% /2.80%
SD-Kinetic/End point/two Point	SD- 1.15/0.39/0.69
Mean-Kinetic/End point/two Point	Mean- 97.55/14.34/24.79
Hardware Check-Functional Test	OK5415152524141112
Light Quality Check	OK
Cuvette Absorbance	OK
Cuvette Blank Value	OK >33000
Incubation temp.	37.0 ° C
Room temp.	25.0 degree C

This Calibration Certificate is Valid Up to **09-Oct-2025**.

Conclusion: All parameter are within range. The Machine is working properly.
(As per Meril terms.)

Engineer Name: **Mr. Debasish Mondal** Designation: **Service Engineer**

Engineer Sign:

Stamp;

