Ace Medical Solutions (India) Pvt. Ltd.

An ISO 9001-2015 Certified Company

No: 3/751, 1st Cross Street, Surveyor Colony, K.Pudur, Madurai - 625 007.

Phone: 0452 - 2561691 Mobile: +91 94434 74610



GSTIN, 33AAHCA8053H1ZR

DL No. MDU/4205/20B,MDU/3971/21B

CIN: U33110TN2009PTC072140



CALIBRATION CERTIFICATE

Customer	M/S. MICROTECH CLINICAL LAB,	Certificate No:	AMS/LAB/2888088	
Name &	No. 362, West Masi St, Nadar Lane,	Issuing Date:	22/07/2020	
Address:	Madurai – 625001.	Page No:	1 of 1	

Details of Device under Calibration (DUC):

DUC:	Bio Chemistry Analyser	Id. No:	MT/LAB/BCA/001	
Make:	Robonik	Department:	Laboratory – 1 st Floor	
Model:	Prietest Touch Plus	Calibrated On:	21/07/2020	
Sl. No:	ATP0180120RBK	Calibration		
Type:	Semi Auto	Due Suggested:	20/07/2021	
Range &		DUC Condition	- V	
Least Count:		on Receipt:	OK	

Traceability Details:

Sl.No.	Test Equipment	Make	Certificate Number	Valid Up to	
1	Electrical Safety Analyser	Rigel/SafeTest60	PSG/CIRD/BMCC/4424/2020	19/01/2021	
2	Thermo Hygrometer	HTC	QC/AMS-DTI-004	22/02/2021	

Room Temperature: 25°C±2

Room Humidity: 30-60%

(At the time of Calibration)

ESA Test Results:

SL.No	Parameter	ESA Reading	Unit	Normal Range	Condition
1	Current	0.3	Amps	1	Normal
2	Frequency	50.1	Hz	49 -50	Normal
3 .	Mains Voltage Line - Neutral	225.1	Volts	220 - 240	Normal
4	Mains Voltage Line - Earth	226.0	Volts	220 - 240	Normal
5	Mains Voltage Neutral - Earth	4.3	Volts	< 7	Normal

^{*}Electrical Safety: Please check the attached log sheet

SL.No	Parameter	Measured	Standard	Correction	Unit
1	Lamp Voltage	11.74	12.0	-0.26	Volts
2	Detector Sensitivity	-0.00	0.0	0.0	% Absorbance
3	Sipper Volume	480	500	-20	\ ul -
. 4	Peristaltic Pump pressure	14.4	15	-0.6	cmH2O

Note

- 1. Calibration Points were selected as per customer request.
- 2. Each reading were taken by Repeatability Test (i.e.) each reading in a row is a mean of 10 readings.
- 3. Results Reported are valid at the time of and under the stated conditions of measurements.

Calibrated By:

(Calibration Engineer)

6,094



Approved by:

(Technical Manager)

B. 89;

