

## **QC TESTING PROTOCOL**

LABORATORY NAME : PULSEPATH CLINICAL LABORATORY

ADRESS : 23, AROM COMPLEX,

SOMATALAV CROSS ROAD DABHOI ROAD

VADODARA-390025

PRODUCT : TRIVITRON NANOLAB 150

SERIAL NO : DY0113600099

VOLTAGE SUPPLY : 100-240 V

DATE OF INSTALLATION : 11/10/2013

DATE OF CALIBERATION : 02/06/2020

CONCLUSION : PASS

REVIEWED BY

VARIFIED AND APPROVED BY:



## **QUALITY CHECK / CALIBERATION CERTIFICATE**

A. PHYSICAL CHEKCING

1. REAGENT TRAY(RCT) Movement: OK Fitting: OK

2. SAMPLE TRAY ASSEMBLY Fitting: OK Movement: OK

Movement: OK 3. REACTION TRAY (RGT) Centering: OK

4. REAGENT PIPETTOR Centering: OK Movement: OK

5. SAMPLE PIPETTOR Movement: OK Centering: OK

Movement: OK 6. SYRING (REAGENT/SAMPLE) Fitting: OK

7. REACTION TRAY COVER Fitting: Ok

8. REAGENT/SAMPLE TRAY COVER Fitting: Ok

9. INDICATOR LAMPS

a) ANALYZER SWITCH:

OK

b) LED ON STIRRER, ARM AND PANEL: OK

OFFICE ADRESS: #15, IV STREET, Abhiramapuram, Chennai-18

Ph. +91-44-24985050



# **QUALITY CHECK / CALIBERATION CERTIFICATE**

#### **B. PRE-BIOCHEMISTRY CHECK**

1. TEMPERATURE: Observed Acceptance

SERVICE MENU RCT: 37°C 36.8 to 37.2 °C

RGT: 9°C 04 to 12 °C

RUN TEST RCT: 37°C 36.8 to 37.2 °C

RGT: 8°C 04 to 12 °C

# 2. AUTO SPAN TEST: Acceptance criteria for gain at all wavelength: 380 to 700

WAVE LENGTH	GAIN		
	1	2	3
340	345	342	345
405	400	400	401
450	451	454	454
510	505	509	505
546	546	540	540
578	576	576	576
630	631	630	630
670	672	672	672

## 3. PRESURE ERROR DISPLAY

a) Less than 0.8 BAR OK

b) Greater Than 1.2 BAR OK

c) Between 0.8 to 1.2 BAR OK

4. SENSORS:

a) RGT COVER SWITCH OK

b) DIEONISED WATER OK

c) BIO-HAZARDOUS WASTE OK

OFFICE ADRESS: #15, IV STREET, Abhiramapuram, Chennai-18

Ph. +91-44-24985050